

Status of plans required for Adani Projects

Table 1 - Carmichael Coal Mine and Rail Project (EPBC 2010/5736)

Plan	Timeframe required for plan's approval	Status
Seismic Survey Management Plan	Prior to commencement of seismic survey activities	Requires approval prior to undertaking seismic surveys.
Groundwater Flow Model Review	Submission to Minister within 3 months of project's EPBC approval	Re-approved March 2016 under 2015 Project approval
Species Management Plan – Carmichael Coal Mine and Offsite Infrastructure	Prior to commencement of mining operations	Approved July 2016
Species Management Plan – Carmichael Rail Network SP1	Prior to commencement of mining operations	Approved July 2016
Great Artesian Basin Offset Strategy (GAB offset): Adani-Carmichael Coal Project	Prior to commencement of mining operations	Approved August 2016
Biodiversity Offset Strategy (BOS), Carmichael Coal Mine and Rail Project	Prior to commencement of mining operations	Approved October 2016
Black-throated Finch Management Plan	Prior to commencement of mining operations	Approved December 2018
Groundwater Dependent Ecosystems Management Plan	Prior to commencement of mining operations	Submitted but not yet approved
Biodiversity Funding – mechanism to contribute to a pool of funds	Prior to commencement of mining operations	Approved April 2019
Groundwater Management and Monitoring Plan	Prior to first 'box cut'	Submitted but not yet approved
Great Artesian Basin Springs Research Plan	Prior to first 'box cut'	Submitted but not yet approved
Rewan Formation Connectivity Research Plan	Prior to first 'box cut'	Submitted but not yet approved
Offset Area Management Plan Moray Downs West – Offset Delivery Stage 1 -Carmichael Coal Mine and Rail Project	Submission within 4 months of approval of BOS	Submitted but not yet approved

Table 2 - North Galilee Basin Rail Project, Abbot Point to Galilee Basin (EPBC 2013/6885).

Plan	Timeframe required for plan's approval	Status
Species Management Plan Carmichael Rail Network – NGBR	Prior to commencement	Approved July 2016
Biodiversity Offset Strategy	Prior to commencement	Approved August 2017
Offset Area Management Plans	Submitted within 6 months of BOS approval.	Submitted but not yet approved

Table 3 - Abbot Point Coal Terminal 0, Port of Abbot Point, Queensland (EPBC 2011/6194).

Plan	Timeframe required for plan's approval	Status
Pile driving operations (included in combined CEMP – below)	Prior to pile driving activities	Approved January 2016
Combined <i>Construction Environment Management Plan</i>	Prior to commencement of construction	Approved January 2016
Marine and Shipping Management Plan - operations phase Terrestrial Management Plan – operations phase	Prior to commencement of operations phase – Adani will provide a combined plan	Not approved
Marine Offsets Strategy for Terminal 0 (Abbot Point)	Payment each year from commencement until expiry of the approval	Action not commenced.
Indigenous consultation and heritage	Prior to commencement of construction.	Approved February 2015

Table 4 - Abbot Point Stormwater Return Dam, Abbot Point Queensland (EPBC 2010/5561).

Plan	Timeframe required for plan's approval	Status
Construction Environment Management Plan	Prior to construction	Approved June 2012
Water Quality Monitoring Plan	Prior to construction	Approved June 2012 Revised plan approved July 2017
Operational Environment Management Plan	Prior to commencement of operations	First approved July 2013 Revised July 2017
Decommissioning Management Plan	Prior to commencement of decommissioning	Not submitted Not approved