

Australian Government

Department of Climate Change and Energy Efficiency



Office of the Secretary

10 March 2010

Parliamentary Standing Committee on Public Works Parliament House CANBERRA ACT 2600

The Department of Climate Change and Energy Efficiency is proposing to fit-out new office accommodation in Canberra. It is estimated that the fit-out will cost more than \$15 million.

The Department has entered into an Agreement for Lease to acquire the necessary premises and to undertake subsequently the fit-out of this accommodation. The Agreement is subject to Department being authorised to proceed with the proposed fit-out by the Parliamentary Standing Committee on Public Works.

In accordance with the Committee's established procedures, the Department has prepared a submission in relation to the proposed fit-out.

I am now forwarding the submission to you for the Committee's consideration.

Yours sincerely

Martin Parkinson Secretary



www.climatechange.gov.au

PROPOSED FIT-OUT OF NEW LEASED PREMISES

FOR THE DEPARTMENT OF CLIMATE CHANGE AND ENERGY EFFICIENCY

STATEMENT OF EVIDENCE

TO THE

PARLIAMENTARY STANDING COMMITTEE ON PUBLIC WORKS

11 March 2010

Contents

SUMMA	ARY	4		
1. IDE	ENTIFICATION OF THE NEED	9		
1.1	Project Objectives	9		
1.2	Operational Environmentally Sustainable Design and Objectives	11		
1.3	Green Star Office Interiors Rating	12		
1.4	NABERS	13		
1.5	Current Accommodation	14		
1.6	Site Selection	15		
1.7	Description of the Proposal	16		
1.8	Environment Issues	18		
1.9	Heritage Considerations	18		
1.10	Technical Support	19		
1.11	Revenue	20		
2. TECHNICAL INFORMATION				
2.1	Location	20		
2.2	Scope of Works	20		
2.2.3	The Fit-out will include;	20		
2.3	Zoning and Approvals	22		
2.4	Master Planning and Site Planning	23		
2.5	Codes and Standards	23		
2.6	Energy Conservation Measures	24		
2.7	Planning and Design Concepts	25		
2.8	Technical Services	26		

	2.9	Provision for People with Disabilities	. 30
	2.10	Occupational Health and Safety	. 30
	2.11	Landscaping	. 30
	2.12	Internal Consultation	. 31
	2.13	Impact on the Local Community	. 31
3	. Pro	ject Costs	32
4	. Pro	ject Delivery	32
5	. Key	/ Project Milestones	. 32

SUMMARY

S1. The Climate Change Portfolio presently comprises: the Department of Climate Change (the Department) which includes the interim form of the proposed Australian Climate Change Regulatory Authority (ACCRA), and the Office of the Renewable Energy Regulator (ORER). This submission reflects the Government's policy intentions regarding the environmental performance of the Department.

S2. The full implications of the revised administrative arrangements announced by the Prime Minister on 26 February 2010 are not reflected in this submission. Paragraphs S25-S27 below outline the Department's intentions for advising the Committee of these implications.

S3. The Department was established on 3 December 2007, drawing together organisational units previously located in several established agencies. The Department is responsible for policy advice, implementation and program delivery in relation to

- reducing Australia's greenhouse gas emissions;
- adapting to the impacts of climate change that cannot be avoided; and
- helping to develop and shape global solutions.
- S4. Major policy and program initiatives being managed by the Department include
 - development and implementation of the Carbon Pollution Reduction Scheme (CPRS);
 - strengthening, in conjunction with the State and Territory administrations, the operation of the Renewable Energy Target (RET) scheme;
 - implementation of the Australian Climate Change Science Framework and the Commonwealth's climate change adaptation policy;
 - operation of the Climate Change Action Fund;
 - development of international engagement, including bilateral partnerships;

- management of the greenhouse and energy reporting requirements specified by the National Greenhouse and Energy Reporting Act 2007. These arrangements are managed by the Department's Greenhouse and Energy Reporting Office; and
- portfolio co-ordination.

S5. The Office of the Renewable Energy Regulator is responsible for the administration of the Mandatory Renewable Energy Target established by the *Renewable Energy (Electricity) Act 2000* and the *Renewable Energy (Electricity) (Charge) Act 2000*.

S6. Passage of legislation to establish the CPRS will create the Australian Climate Change Regulatory Authority (ACCRA) which will be an independent agency within the Climate Change Portfolio. ACCRA will implement and administer the CPRS, administer the *National Greenhouse and Energy Reporting Act 2007* (currently administered by the Department) and the *Renewable Energy (Electricity) Act 2000* and the *Renewable Energy (Electricity) (Charge) Act 2000* (both Acts currently administered by ORER).

S7. For practical policy and operational reasons, the Department is proceeding to develop its office accommodation arrangements on the basis that all the policy, program and regulatory functions currently managed by the Department and ORER will be co-located. These arrangements would continue following the establishment of ACCRA.

S8. The Department's main current office accommodation is located at 2 Constitution Avenue, Canberra City. Additional office accommodation is also leased at 20 Allara Street, Canberra City which is in close proximity to 2 Constitution Avenue.

S9. The total area occupied by the Department across both locations is 11,557 square metres; 9,891 square metres at 2 Constitution Avenue and 1,666 square metres at 20 Allara Street. The Department shares its tenancy at both locations with other Commonwealth agencies.

S10. From the beginning of its operations the Department sought to bring all its constituent organisational units into one location. The only practical option available at the time was the utilisation of surplus accommodation at 2 Constitution Avenue (which has been subsequently supplemented to cater for substantial growth by surplus capacity at 20 Allara Street). In both locations the Department has inherited the office facilities, in most cases more than 20 years old and

Page 6 of 6

in poor condition, which had been established to satisfy the functional needs of the previous occupants. The accommodation is generally of a poor quality, dysfunctional in relation to the organisational and operational needs of the Department and not capable of economical refurbishment to modern standards. A NABERS energy assessment was undertaken prior to the Department's occupation of 2 Constitution Avenue which determined a rating of 2.5 stars for the existing fit-out.

S11. The Department's lease for 2 Constitution Avenue expires on 31 December 2012. There is no provision for an extension of this lease. The lease at 20 Allara Street (a sub-lease from the Australian Customs Service) is scheduled to expire on 14 June 2011; with provision for an extension of this lease for a further term of two years.

S12. The Government has agreed to the fit-out of new, contemporary office accommodation for the Department. The Government's expectations for this fit-out include the achievement of a 5 Star rating under the National Australian Built Environment Rating System (NABERS) – the maximum rating currently available – as well as providing a showcase for a number of practical, leading edge environmental initiatives that demonstrate improved environmental performance and are fully capable of adoption by other organisations. Funds for this purpose were provided in the 2009-10 Budget.

S13. The Department undertook an open market process during 2009 to identify commercial premises that would meet the Department's longer term office accommodation needs. This process sought the submission of proposals from several developers and property owners, including from the Department's current landlord at 2 Constitution Avenue.

S14. As a result of this approach to market, the Department has identified a proposed commercial development in the Canberra City area which would most effectively meet its accommodation requirements. This development will provide approximately 12,250 square metres of A Grade high quality office space within a building with approximately 20,000 square metres of commercial office accommodation space.

S15. Initial planning has been based on providing office accommodation for up to 750 staff. This anticipated providing capacity for current staffing numbers (572 at 31 January 2010) as well as anticipated future growth. The Department is currently assessing, as a matter of urgency, the implications for this proposal of the Machinery of Government changes announced by the Prime

Page 7 of 7

Minister on 26 February 2010. The results of this assessment will be advised to the Committee through a Supplementary Departmental Submission.

S16. The development, to be known as the Nishi Building, will be situated in the West Acton area of Canberra City. It will be located on Edinburgh Avenue and adjacent to Parkes Way.

S17. The base building will be designed and developed to achieve, as a minimum, a 5 Star National Built Environment Rating System (NABERS) classification and a 6 Green Star rating under the Green Building Council of Australia protocols. Proposed environmental initiatives include passive air handling systems, photovoltaic arrays on the roof and facade structures, and state of the art energy management and lighting controls.

S18. The Department's office fit-out will be designed and developed to achieve, as a minimum, a 5 Star National Built Environment Rating System (NABERS) classification for tenancy fit-out and a 6 Green Star rating under the Green Building Council of Australia protocols. Initiatives will include a number of environmentally sustainable design features including task lighting systems and environmentally sensitive selection of fit-out materials. The design and construction of the Department's office fit-out will be integrated with the design and construction of the base building. This will provide opportunities for the Department to develop contemporary office accommodation which will have a high level of amenity for staff and visitors and which will demonstrate opportunities for the adoption of leading edge sustainable environmental initiatives that are practical, cost effective and fully capable of adoption by other organisations.

S19. The Department has established, on the basis of current conceptual design, an indicative budget of \$20.5 million for the proposed fit-out of its office accommodation. This budget includes provision for contingencies, cost escalation and associated professional fees.

S20. It is anticipated that, consistent with the expiration of its current lease arrangements, the Department would be able to take occupancy of its new accommodation in the second half of 2012.

S21. The new accommodation will conform to all relevant Australian building codes and practices. This development is expected to contribute to the on-going development and renewal of the New Acton and City West precincts of Canberra City through the provision of high quality accommodation designed to achieve best practice in environmentally sustainable design and continued support of the ACT construction industry.

Page 8 of 8

S22. Staff have shown strong interest and enthusiasm in being able to contribute to the design and delivery of the proposed office fit-out and associated environmental initiatives. In this regard, it has been noted that the ongoing location of the Department in the Canberra City area would continue to provide access to transport and commercial infrastructure more likely to be conducive to achieving sustainable environmental results for the project, would provide essential ready access to key central agencies and Parliament consistent with the Department's central policy role and would mitigate any further disruption of staff, all of whom have relocated to 2 Constitution Avenue during 2008.

S23. Initial discussions and consultations have occurred with Departmental staff both directly and through relevant representative fora. These discussions and consultations will be on-going throughout the life of the project.

S24. The Department welcomes the opportunity to present this submission for consideration by the Committee.

S25. The Department notes that the Prime Minister announced on 26 February 2010 the Government's intention to combine certain functions of the Department of Environment, Water, Heritage and the Arts with the Department of Climate Change to create a Department of Climate Change and Energy Efficiency.

S26. At the time of finalisation of this submission to the Committee, the Department did not have final or clear information about the precise functions and associated staff that will transfer as a result of the Prime Minister's announcement. While these are likely to have significant implications for this proposal, the proposed terms with the new building's developer are expected to cater for this development.

S27. The Department anticipates that, by the end of March 2010, it will be in a position to advise the Committee of the implications of the announced administrative changes for the fit-out proposal included in this submission.

1. IDENTIFICATION OF THE NEED

1.1 **Project Objectives**

- 1.1.1 The Department was established on 3 December 2007. It is the lead agency for the development and implementation of the Australian Government's climate change framework. It provides policy advice and manages the implementation and delivery of programs that:
 - a) help reduce Australia's greenhouse gas emissions;
 - b) adapt the impacts of climate change we cannot avoid; and
 - c) help shape global solutions.
- 1.1.2 The Department's Mission is:

To support the government by leading and coordinating the cost-effective mitigation of climate change, adaptation to its impacts, and the shaping of global solutions through:

- advice to the government that is of the highest quality, integrated, objective and well informed; and
- effective delivery of programs and services to Australia.
- 1.1.3 As part of its responsibility for policy development and advice on climate change issues, the Department works closely with other Australian Government agencies (in particular the central agencies), State and Territory jurisdictions, relevant international and national agencies in other countries as well as industry and community groups.
- 1.1.4 To effectively deliver on its mandate, the Department requires office accommodation that effectively reflects this mandate, provides a safe and secure work environment for staff, supports a high level of operational efficiency and seeks to maximise productivity.
- 1.1.5 From the beginning of its operations the Department has sought to bring all its constituent organisational units into one location. The only practical option available at the time was

Page 10 of 10

the utilisation of accommodation at 2 Constitution Avenue (to cater for substantial subsequent growth this has been supplemented by securing additional office capacity at 20 Allara Street). In both locations the Department has inherited the office facilities, in most cases more than 20 years old and in poor condition, which had been established to satisfy the functional needs of the previous occupants. The accommodation is generally of a poor quality, dysfunctional in relation to the organisational and operational needs of the Department and not capable of economical refurbishment to modern standards. A NABERS energy assessment of the office fit-out available at 2 Constitution Avenue was undertaken on 29 January 2008 prior to the Department's occupation. This assessment determined a rating of 2.5 stars. In its current form the fit-out is non-compliant with the Energy Efficiency in Government Operations (EEGO) Policy.

- 1.1.6 In seeking to achieve its objective of securing a contemporary fit-out solution the Department will be seeking to realise a number of operational and administrative efficiencies including:
 - a) cost effective property solution, with lower energy consumption and improved environmental initiatives;
 - b) advantages from technological improvements in building services;
 - c) demonstration of a range of "green building" principles;
 - d) efficiencies in infrastructure including training facilities, staff amenities, conference/ meeting facilities and floor layout; and
 - e) the minimisation of costs associated with internal realignments to accommodate functional and operational change by adopting a number of open plan office concepts.
- 1.1.7 The proposed fit-out will establish an office environment which will allow for the co-location of all existing staff as well as provide some prudent capacity for future growth. These arrangements will provide opportunities for the development and implementation of collaborative and innovative workplace practices including between associated agencies in the Portfolio.

- 1.1.8 The Government's expectations for the Department's fit-out include the achievement of a 5 Star NABERS rating (the maximum available) as well as providing a showcase for a range of practical, leading edge environmental initiatives that demonstrate improved environmental performance and are fully capable of adoption by other agencies. These latter measures will provide support for the Department to actively pursue a 6 Star rating under the Green Building Council of Australia's (GBCA) classification system for Office Interiors (see Section 1.3 below).
- 1.1.9 The construction and operation of buildings account for nearly a quarter 23 percent of Australia's greenhouse gas emissions, with commercial buildings representing 10 per cent¹. In accordance with the Department's mission to lead and coordinate the cost-effective mitigation of climate change, the proposed fit-out works include a number of environmental initiatives that could be showcased to industry and other Commonwealth Government agencies.

1.2 Operational Environmentally Sustainable Design and Objectives

- 1.2.1 The Department was established to take action to combat climate change and to drive change within the sustainability field. The Government has appropriated funding to support this project and, as such, the Department is committed to demonstrating leadership and to show-case the adoption of environmentally sustainable design (ESD) principles in all its operational processes. Therefore, the Department has very specific requirements and targets with respect to the energy and water performance of the building which it occupies. These requirements encompass all aspects of sustainability including energy, water, materials, management, indoor environmental quality, traffic efficiency, emissions and ecology.
- 1.2.2 The Department's objective is to achieve best practice in sustainable design. The fit-out works are proposed to include a number of environmental initiatives that could be showcased to other agencies and Industry. The Department is committed to achieving a 5 Star NABERS rating and actively target a 6 Star Green Star Office Interiors rating with the

¹ Centre of International Economics, Capitalising on the Building Sector's Potential to lessen the costs of a Broad Based GHG Emissions Cut, September 2007.

GBCA which represents world leadership in environmentally sustainable design and / or construction.

- 1.2.3 The Department has engaged Point Project Management (Point) in conjunction with Viridis E³ to provide advice and peer review in the establishment of environmentally sustainable design principles. These principles will extend beyond the conventional ratings measures, while satisfying the criteria for achieving a minimum of 5 star NABERS and 6 star Green Star ratings.
- 1.2.4 It is anticipated that the building and fit-out will represent a new benchmark in office accommodation energy and resource efficiency in Australia. The ultimate fit-out solution will employ cutting edge technology to drastically reduce the environmental footprint of the building and its associated functions. It is anticipated that, consistent with the objectives noted at paragraph 1.1.7, the building will become a point of reference for cost effective and environmentally efficient commercial buildings; appropriate for the Department mandated to deliver the Australian Government's climate change framework.

1.3 Green Star Office Interiors Rating

- 1.3.1 Green Star is a comprehensive, national, voluntary environmental rating system that evaluates the environmental design and construction of buildings and assesses both base building and fit-out performance independently. The Green Building Council of Australia (GBCA) launched the Green Star environmental rating system for buildings in 2003 to drive the transition of the Australian property industry towards:
 - a) sustainability by promoting green building programs, technologies, design practices and operations; and
 - b) integration of green building initiatives into mainstream design, construction and operation of buildings.
- 1.3.2 Green Star was developed for the property industry in order to:
 - a) establish a common language;
 - b) set a standard of measurement for green buildings;

- c) promote integrated, whole-building design;
- d) recognise environmental leadership;
- e) identify building life-cycle impacts; and
- f) raise awareness of green building benefits.
- 1.3.3 These industry objectives are consistent with the Department's mandate to reduce greenhouse gas emissions and overall policy objectives.
- 1.3.4 The rating system assesses a building's environmental impact on a scale of 0 to 6 stars with a;
 - a) 5 Star Green Star Certified Rating signifying 'Australian Excellence' in environmentally sustainable design and/or construction; and
 - b) 6 Star Green Star Certified Rating signifying 'World Leadership' in environmentally sustainable design and/or construction.
- 1.3.5 The Department is actively seeking to achieve a 6 Green Star Office Interiors rating to promote and demonstrate the opportunities for achieving such a result in a built office environment.

1.4 NABERS

- 1.4.1 The National Australian Built Environment Rating System (NABERS) is a performance based rating system used to assess the efficacy of buildings and office tenancies in terms of their measured operational impacts on their immediate environment. Specific NABERS rating tools provide robust, comparable measures of a building's operation in relation to energy and water efficiency, indoor environmental quality and waste recovery. The rating tool provides a simple indication of how well a building and, in particular, its occupants are managing these environmental impacts compared with its peers and neighbours.
- 1.4.2 NABERS ratings are also applied, on a similar basis, to office tenancies as well as base buildings and whole buildings (tenancies and base building combined).

- 1.4.3 The NABERS suite of rating tools measures performance on a scale of 1 to 5 stars with 2.5 stars representing market median performance. A 5 star rating demonstrates market leading performance, while a 1 star rating means the building is performing below median market practice and has considerable scope for improvement.
- 1.4.4 The Department is actively targeting 5 star ratings in all NABERS assessment areas to promote, consistent with its charter, a range of practical measures that can be adopted to support environmental sustainability. The Department will need to undertake substantial further design work in conjunction with the base building developer to achieve this objective.

1.5 Current Accommodation

- 1.5.1 The Department is currently located at 2 Constitution Avenue in Canberra's central business district. The Department leases 9,891 square metres at this location with the remainder of the building's office space (10,123 square metres) being held by the Australian Customs Service. In addition, the Department leases 102 undercover secure car parks. To cater for immediate growth needs the Department has recently committed to an additional 1,666 square metres of space at 20 Allara Street for the short term. The quality of the accommodation is generally poor and dysfunctional for the needs of the Department.
- 1.5.2 The Department's lease for 2 Constitution Avenue expires on 31 December 2012. There is no provision for an extension to this lease. The lease at 20 Allara Street (a sub-lease from the Australian Customs Service) is scheduled to expire on 14 June 2011 (with an option for a two-year extension). An alternate accommodation and fit-out solution will offer significant savings in functionality, operating efficiencies and administrative overheads over the longer term.
- 1.5.3 At the time the Department took occupancy, the previous lease at 2 Constitution Avenue was transferred by the Department of Environment, Water, Heritage and the Arts. The Department took up accommodation on a "walk-in" basis with no opportunity to refit or reconfigure the floor layouts due to time and funding constraints associated with a newly established Department.

- 1.5.4 The existing fit-out at 2 Constitution Avenue is beyond the end its economic life, requiring substantial refurbishment or replacement to meet the needs of the Department. There has been no substantial upgrade to the base building services and it does not comply with Commonwealth Green Lease requirements and does not meet basic accommodation standards.
- 1.5.5 As part of its preparation for managing the expiration of current lease arrangements, the Department has undertaken an assessment of its existing and future accommodation requirements. The assessment has sought to establish in a comprehensive manner the nature and scope of the office accommodation that provided the best fit for meeting the Department's functional and operational needs.
- 1.5.6 The accommodation review, commissioned by the Department, assessed the current and future spatial and operational requirements and assessed a number of leasing and design options. The strategy was to test the market with open parameters to enable a thorough analysis of all possible options and to achieve maximum value for money for the Department's lease commitments.
- 1.5.7 Following these investigations, including the analysis of the alternative options, it was determined that the Department's commitment to the lease of a proposed new commercial office development would most efficiently achieve the preferred accommodation solution.

1.6 Site Selection

- 1.6.1 During 2009 the Department undertook an open market process to identify commercial premises that would meet the Department's longer term office accommodation needs. This process sought the submission of proposals from several developers and property owners within the ACT, including from the Department's current landlord at 2 Constitution Avenue. Following a formal Expression of Interest, five respondents were invited to tender in October 2009.
- 1.6.2 Subsequently the Department has selected a proposed commercial development in the Canberra City area which would most effectively meet its accommodation requirements.

This development would secure 12,250 square metres of A Grade high quality office space within a 20,000 square metre building.

1.6.3 The Department's central policy functions and role requires, for effectiveness, close proximity to Parliament, relevant central agencies located in the Parliamentary Triangle and other Departments in Canberra City with related policy interests. In addition, following the Department's recent consolidation in the city, staff re-established their daily travel plans, their arrangements for child care facilities and their access to retail and commercial services. The accessibility of bicycle paths and public transport to the Canberra City centre is also a key consideration, particularly considering the high proportion of Department staff who cycle to work.

1.7 Description of the Proposal

- 1.7.1 The new building is to be located at Block 5 & 6 Section 24 Canberra City, off Edinburgh Avenue (Location Plan at Annexure A). The building will be known as New Acton Nishi and is designed to be one of Australia's leading environmentally sustainable buildings. The tenancy will provide the Department with a net letable lease (NLA) of approximately 12,250 square metres over seven floors, with space on the ground floor which will be sufficient to accommodate current Departmental staff numbers and projected growth. This is consistent with the Commonwealth Property Management Guidelines (Nov 2009) published by the Department of Finance and Deregulation (October 2009).
- 1.7.2 The Department proposes to enter into a 15-year lease with two five-year options, commencing on 1 October 2012.
- 1.7.3 The base building provides approximately 20,000 square metres of commercial NLA and will be multi-tenanted. The Department has negotiated first right of refusal of additional commercial space beyond the 12,250 square metres currently negotiated, should additional space be required. Adjacent to the proposed commercial building (located on separate title) is the "green" Nishi residential development designed to be one of the "greenest" multi residential developments in Australia.

- 1.7.4 The average office floor plate is 1,821 square metres providing large efficient floor space enabling greater flexibility of fit-out design elements in an open plan office environment.
- 1.7.5 A dedicated area of approximately 250 square metres situated on ground floor will provide meeting facilities allowing the Department the flexibility to consult with stakeholders without the need for detailed security screening, and negates the need for visitors to enter the Department's secure office environment.
- 1.7.6 The base building will be designed and developed to achieve, as a minimum a 5 star NABERS classification and a 6 Green Star rating under the GBCA. An additional feature in the development of the base building will be the inclusion of photovoltaic technology. The Department will receive the benefit of the operation of this photovoltaic technology in proportion to its occupancy of the total NLA.
- 1.7.7 The Department fit-out will be architecturally designed office accommodation, predominantly open plan, supported by flexible workstation design, increased meeting room capacity, kitchen, amenities and break out facilities. Special function requirements such as a computer room, secure areas, reception, first aid and carers rooms will be provided.
- 1.7.8 In general, offices and meeting/conference rooms will be located within the core of the building maximising the use of natural light for the majority of staff. Offices and meeting rooms will be modular in design and interchangeable as business requirements dictate.
- 1.7.9 The design and construction of the Department's office fit-out will achieve a fit-out design achieve a 5 Star NABERS rating and actively target a 6 Star Green Star Office Interiors rating.
- 1.7.10 Integration of fit-out related services into the base building works will be negotiated to produce cost savings and construction efficiencies including electrical, mechanical, communications, security, fire and hydraulic services.
- 1.7.11 Provision for 60 dedicated car spaces (42 car parks less than current arrangements) and10 motorcycle spaces will be made via a secure basement. Car parking designated forpersons with disability will be located in the closest possible position to lift access. These

- 1.7.12 Provision for 150 bicycle racks have been provided in a secured area within the basement car park accompanied closely by change room, shower and locker facilities with additional space provided for future growth should it be required. There is capacity within the proposed lease area to increase the amount of bicycle parking numbers if required.
- 1.7.13 Building specifications have been examined to ensure that all essential Department requirements are met prior to development of concept designs, maximising the opportunity to integrate efficient design principles.
- 1.7.14 Fit-out design and specification will meet relevant Disabilities Legislation both in respect to access for clients and staff including wheel chair access to the building and office areas, door widths and height, lift arrangements, parking, toilets and access to counter facilities.
- 1.7.15 The proposed site is in close proximity to the Department's existing accommodation, transport services and other related Commonwealth agencies. Relocation from the current tenancies is not expected to affect significantly the current arrangements which staff have only recently put in place to cover personal travel, health or child care needs. The location plan for the proposed development is attached as Annexure A.

1.8 Environment Issues

1.8.1 The Department is not aware of any reportable environmental issues in relation to the construction of the proposed premises or delivery of the office fit-out. It is proposed that all works will be delivered in accordance with relevant environmental protection legislation and any other related legislation.

1.9 Heritage Considerations

1.9.1 The development proposal for the construction of the base building is subject to National Capital Authority (NCA) planning approval. The NCA's processes are yet to be finalised.

- 1.9.2 We are aware that the proposed development will be located adjacent to the Diamant Hotel and in close proximity to the Australian Academy of Science (Shine Dome). Both these buildings are heritage listed.
- 1.9.3 Any heritage issues arising in relation to these buildings as a consequence of the proposed development are matters for the NCA. It is noted that the hotel is owned by the Molonglo Group (the developer of the Nishi Building) and that they have undertaken a program of restoration works for the hotel building. It is understood that the development of the Nishi Building will be sympathetic to the approaches adopted in relation to this heritage related work.

1.10 Technical Support

- 1.10.1 A formal consultative approach has been adopted to provide expert advice to the Department. The Department has developed a communication strategy for internal and external consultation. The consultative framework includes both formal and informal means of communication and consultation with the public and private sector, community and staff consultative forum.
- 1.10.2 The following technical support organisations have been consulted to date:
 - a) The National Capital Authority;
 - b) Australian Government Solicitor (Probity Advisor);
 - c) United Group Services (Leasing agent);
 - d) Clayton Utz (Legal representation);
 - e) Point Project Management (External Project Manager);
 - f) Barmco Mana Partnership (Peer services consultants);
 - g) Viridis (Peer ESD consultants);
 - h) Woodhead (Fit-out architect);
 - i) Umow Lai (Fit-out consulting engineers); and
 - j) Wilde and Woollard (Fit-out concept design cost advisers)

1.11 Revenue

1.11.1 There will be nil revenue derived from the proposed fit-out.

2. TECHNICAL INFORMATION

2.1 Location

2.1.1 The Department's new fit-out will be undertaken on seven floors and part of the ground floor in the building known as New Acton Nishi, specifically this building will be located at Block 5 and 6 Section 24 Canberra City.

2.2 Scope of Works

- 2.2.1 The Department will lease approximately 12,250 square metres of NLA for 15 years with two five-year options and will be undertaking an integrated office fit-out. Annexure B provides the concept floor plan layouts.
- 2.2.2 The Department has the option to integrate the construction of the fit-out with that of the base building or sever the fit-out works and undertake the construction on completion of the base building.
- 2.2.3 The fit-out will include;
 - a) Open plan office accommodation;
 - b) Allocated office space for SES and Secretary and Deputy Secretary officers;
 - c) Flexible, modular office design utilising interchangeable desks and workstation partitions;
 - d) Standard office workstation and personal storage facilities;
 - e) Breakout spaces and kitchens;
 - f) Meeting rooms of various sizes, quite rooms and informal meeting zones;
 - g) Centrally located utility and storage facilities (compactus zones);
 - h) Conference and training facilities;

- i) Carers and first aid room(s);
- j) Provision of supplementary air-conditioning in dedicated facilities with a higher than normal cooling and ventilation requirement including large meeting and conference rooms, computer rooms and social amenities room;
- k) Loose furniture;
- I) Bicycle racks, showers and locker facilities;
- m) Secure reception and entrance lobby;
- n) Type 1 security controlled access;
- o) Computer room built to specifications; and
- p) Car and motor bicycle parking spaces including battery charging facilities for potential future tenant electric vehicles.
- 2.2.4 A proposed space allocation of 16 square metres per person consistent with Commonwealth Property Management Guidelines (October 2009) has been adopted. This new Commonwealth accommodation policy has driven in some significant ways the proposal's accommodation design and lay-out.
- 2.2.5 The workplace will provide users with an environment that has the ability and capacity to meet the changing organisational needs of the Department. This will be achieved through:
 - a) Provision of work points which can easily and quickly be reconfigured without disturbing productivity;
 - b) Providing open plan areas;
 - c) Ensuring the enclosed areas are capable of being altered easily for future change;
 - d) Provision of building services that are flexibly located to allow for repositioning of walls, work point layouts and accommodation; and
 - e) Allowance for changes in technology.

- 2.2.6 Built forms such as offices, kitchens and meeting rooms will be located, with very few or any exceptions, adjacent to the core of the building, allowing strong distribution of natural light through to the open plan configuration.
- 2.2.7 Built forms will be minimised to reduce the environmental impact of the construction of the building. This reduction in built form offers the following environmental related benefits:
 - a) Improved ventilation rates;
 - b) Reduced CO2 monitoring and control;
 - c) Improved daylight penetration;
 - d) Reduced electric lighting levels;
 - e) Improved external views; and
 - f) Reduced consumption of walls and partitions materials.
- 2.2.8 Interconnecting fire stairs between floors will promote a high level of interpersonal communication and healthy work practices.
- 2.2.9 The integrated Construction Program is provided at Annexure C to this submission.

2.3 Zoning and Approvals

- 2.3.1 At the time of writing, it is noted that the building development is subject to the NCA works approval. The developer's submission states that the NCA has confirmed that the proposed Nishi office development is consistent with the National Capital Plan's land use zoning that applies to the site.
- 2.3.2 The fit-out works shall occur internal to an existing building, as such the fit-out works themselves will not be affected by zoning or town planning approvals. An accredited Building Certifier will be engaged to certify compliance of the fit-out works with all relevant regulatory and statutory requirements.

2.3.3 The building site is located within an area defined as a Designated Area in the National Capital Plan, the land use policy (zoning) is derived from the National Capital Plan, specifically Amendment 61. Amendment 61 identifies the Nishi site as part of the Land Use Area A. Office space is classed as ancillary to the primary land use zoning.

2.4 Master Planning and Site Planning

2.4.1 When the proposed development is completed the Department will occupy a building appropriately classified for commercial use. Consequently, there are no specific master planning or site planning considerations for this fit-out.

2.5 Codes and Standards

- 2.5.1 The fit-out will comply with all relevant requirements of the Building Code of Australia (BCA), Disability Access, Australian Standards, Commonwealth Protective Security Manual and specifications consistent with agency security requirements. An accredited Building Certifier will be engaged to certify compliance of the fit-out works.
- 2.5.2 The development and fit-out will conform to the requirements of the National Code of Practice for the Building and Construction Industry 1997 (the Code), the Australian Government Implementation Guidelines for the National Code of Practice for the Building and Construction Industry 2003 (the Guidelines) and the Industry Building and Construction Industry Building Improvement Act 2005.
- 2.5.3 The Department will ensure that only those organisations accredited under the Australian Government Building and Construction OHS Accreditation Scheme, as implemented by the Office of the Federal Safety Commissioner, are appointed to undertake works on the project.
- 2.5.4 Reference standards will be met, including the energy guidelines set out in the Australian Government's Energy Efficiency in Government Operations (EEGO) policy, Green Lease schedules, NABERS Scheme and the Green Building Council of Australia Green Star environmental rating system for buildings and office interiors and the Property Council of Australia guidelines for A-grade buildings.

2.6 Energy Conservation Measures

- 2.6.1 To ensure that the Department's environmental sustainability development (ESD) objectives are realised, a comprehensive Base Building Design Brief has been developed outlining the minimum standards and requirements of the base building services which are required to achieve compliance with operational and sustainability ideals of the Department. The base building brief applies the ESD requirements of the Department into every aspect of building services and its environmental performance.
- 2.6.2 The following criteria are specified in the Department's base building brief to minimise energy usage and operating costs without a reduction in accommodation standards:
 - a) A 5 Star NABERS Energy rating as currently defined will be maintained for the duration of the Department tenancy, with the design to maximise energy savings possible beyond the calculated 5 star NABERS threshold;
 - b) Actively target a 6 Star Green Star or better As-built rating;
 - c) Compliance with Section J of the Building Code of Australia;
 - d) Services which meet the minimum commercial performance standards of an A-Grade Commercial Office as defined by the Property Council of Australia;
 - e) Compliance with Energy Efficiency in Government Operations (EEGO) policy in areas which are applicable to the base building; and
 - f) Compliance with Green Lease schedules (GLS) in areas which are applicable to the base building.
- 2.6.3 It is also expected that the base building premises must have the design and operational qualities which will allow the Department as a tenancy to achieve the following targets;
 - a) A 5 Star NABERS rating in all eligible categories for energy, indoor environment, waste and a whole building rating for water which must be maintained for the duration of the Department tenancy, noting that, where possible, the design should maximise support to tenancy energy savings beyond the calculated 5 star NABERS threshold;
 - b) A 6 Star Green Star Office Interiors rating;

- c) Compliance with EEGO policy; and
- d) Compliance with GLS.
- 2.6.4 The landlord and tenant ongoing responsibilities for environmental management will be specified in the lease via the Green Lease schedule and supported by the relevant Green Star credits. Operating procedures to reduce environmental impacts will include separation of different waste streams to enable the full extent of recycling possible, raising staff awareness on energy, water and waste management, regular auditing environmental performance, purchase of energy efficient equipment and ongoing adjustments to the base building and tenant engineering services to ensure they continue to operate in the most efficient manner. Initiatives include the installation of photovoltaic array technology designed to supplement energy consumption and reduce associated green house gas emissions.
- 2.6.5 The fit-out design, construction and commissioning is required to account for Commonwealth of Australia Policy EEGO and is required to use the NABERS rating tool and validation criteria applicable to the Agreement For Lease.
- 2.6.6 The fit-out design is required to make all due allowances to achieve a 5 star NABERS rating in design, construction and operation. It is expected that due to the nature of the tenancy, the required outcome will cause the inclusion of renewable energy technologies and technologies that reduce the overall carbon footprint of the building.

2.7 Planning and Design Concepts

- 2.7.1 The major objectives considered essential to the outcome of the Department fit-out are:
 - a) To meet the operational requirements of the Department and help to provide a pleasant, functional and relevant work environment for Department staff;
 - b) To make extensive use of, and implement, ESD principles, objectives and initiatives at the earliest possible stages of design and planning;
 - c) To ensure optimum energy efficiency and comfort within the workplace in all seasons;
 - d) To promote material waste minimisation in design and construction phases;

- e) To promote and effect emissions minimisation from equipment, materials and finishes including paints, sealants and adhesives; and
- f) To demonstrate whole of life costing of major system components and equipment, giving consideration to the sum of all materials acquisition, installation, operation, maintenance, refurbishment and disposal costs associated with the fit-out.
- 2.7.2 The selection of materials and finishes to be adopted in the fit-out will take into account environmental impact, appearance, durability, functionality and ease of maintenance and cleaning while providing a pleasant environment for staff to work.
- 2.7.3 Typical materials and finishes will include demountable partition systems, fabric panels on workstation screens, feature colours on selected walls and feature ceilings incorporating lighting solutions. In all cases, these materials and finishes will be responsive to sustainability considerations.

2.8 Technical Services

- 2.8.1 All building services have been designed to meet current expectations for Grade A commercial buildings as defined by the Property Council of Australia, and to comply with all statutory requirements and the Building Code of Australia.
- 2.8.2 The Building Services Systems for the Department fit-out are intended to be designed, constructed, installed and commissioned in accordance with the full requirements of the Base Building Services Brief (BBSB). The BBSB has been designed to ensure building services systems installed in the fit-out shall:
 - a) Be extensively coordinated and integrated (where applicable) with the base building systems to provide high quality purpose design outcomes;
 - b) Have capacity to reliably perform the function for which they were designed;
 - c) Be easily and economically maintained, repaired and replaced as necessary;
 - d) Be readily operated with a high level of energy efficiency;
 - e) Be designed and procured in accordance with best environmentally sustainable development (ESD) principles and practice;

- f) Be designed, constructed and commissioned based on the latest standards;
- g) Have the capacity to cater for highly variable tenant occupancy loads, fit-out configurations, and operational demands with minimal modification; and
- h) Be designed to achieve minimum noise and vibration characteristics as defined in the BBSB.
- 2.8.3 **Mechanical** The mechanical infrastructure within the building, including tenancy and base building areas, shall comply with all relevant BCA "Deemed to Satisfy" provisions and local government and building regulations and standards and relevant performance criteria specified within the Department base building brief.
- 2.8.4 The Nishi building development has responded to the Department BBSB by providing innovative mechanical systems including an underfloor air distribution system and active slab system designed to provide a high level of performance while minimising energy consumption. The under floor distribution system also provides maximum flexibility for the Department's fit-out and future reconfiguration requirements.
- 2.8.5 Hydraulic Services The hydraulic services within the building shall comply with the Building Code of Australia and all relevant Australian standards and authority requirements. The hydraulic services base building provisions shall meet the following minimum requirements:
 - a) Sanitary drainage and plumbing;
 - b) Domestic water;
 - c) Domestic hot water;
 - d) Storm water drainage/downpipes;
 - e) Gas service;
 - f) Sanitary fixtures and fittings (WELS 4 Star);
 - g) Additional shower facilities to accommodate the tenant use of bicycles;
 - h) Appropriate hydraulic services and stack space for installation if tenant hydraulic services including additional tea points, breakout spaces and kitchenette services; and

- i) A rooftop water collection system to harness rainwater for reuse in the building toilet systems.
- 2.8.6 *Electrical and Communication Infrastructure* The electrical and communication infrastructure within the building, including tenancy and base building areas, shall comply where relevant with all BCA "Deemed to Satisfy" provisions, relevant authority, statute and regulatory requirement and will comply with PCA A Grade building power supply requirements.
- 2.8.7 *Fire Protection -* The fire detection and suppression system for the building shall be provided in accordance with an engineered solution that complies with the provisions of the Building Code of Australia. In addition, the detection and suppression system shall be provided in accordance with all relevant Australian standards and local authority requirements including:
 - a) ACT Fire Brigade;
 - b) AS 1668, AS2117, AS1670;
 - c) Rules and regulations of the local government;
 - d) Local building rules and regulations; and
 - e) Local supply authority rules and regulations.
- 2.8.8 Technical scope will adequately cater for dry and wet design principles including;
 - a) Fire indicator panel (FIP);
 - b) An emergency warning and intercommunication system (EWIS); and
 - c) Automatic fire sprinkler system.
- 2.8.9 **Acoustics** The building design incorporates measures to reduce noise in the work environment including new double glazed external windows, acoustic ceiling tiles, fabric panelling and floor carpet. Acoustic performance criteria will be incorporated into the fit-out design brief to ensure adequate noise insulation between offices, meeting rooms, training rooms and other work areas.

- 2.8.10 Security A security risk assessment has been conducted for the Department and relevant recommendations will be implemented into design as required. A security design brief will be developed by a Security Construction and Equipment Committee (SCEC) approved security consultant on behalf of the Department.
- 2.8.11 The fit-out will incorporate all Departmental security requirements accommodating the various levels of internal and external security up to T4 level.
- 2.8.12 Internal areas with higher than normal security requirements, such as server rooms and communications risers will also have access control installed to restrict access to authorised staff only.
- 2.8.13 The Department base building brief specifies general security requirements including access control, tenant fit-out, CCTV and foyer operation in a broad context.
- 2.8.14 All Departmental staff will be provided with access control passes to access the premises' internal and external entry and exit points, car park, bicycle storage, dedicated toilet and change facilities, lifts and security races at ground floor.
- 2.8.15 Building security shall be provided as part of the base building design for base building common areas including all external doors, foyer and lift security. The security system will comply with all Building Code of Australia requirements, the Protective Security Manual (PSM) and all other relevant codes and standards.
- 2.8.16 The base building construction shall consider possible T4 accreditation requirements to the centre zone elements of the fit-out, including possible façade treatments.
- 2.8.17 The Department will continue to consult appropriate security consultants and the Department Agency Security Advisor regarding the development of additional security requirements for the building and tenant fit-out.

2.9 **Provision for People with Disabilities**

- 2.9.1 The building brief requires access for people with disabilities to all areas of the office in accordance with the latest edition of Australian Standard AS1428.2 and the Building Code of Australia.
- 2.9.2 The following facilities will be provided:
 - a) The appropriate number of self-contained accessible toilets per floor;
 - b) Accessible shower facilities;
 - c) All lifts accessible and facilities provided in accordance with AS1735.12;
 - d) Accessible parking; and
 - e) Lifts, access-ways, doorways and accessible toilets and showers will be sized to conform to BCA.

2.10 Occupational Health and Safety

- 2.10.1 The fit-out contract shall require that all contractors and subcontractors comply with Occupational Health and Safety (OH&S) legislation appropriate to the building site.
- 2.10.2 The Department will involve their internal OH&S specialists to assist in the selection of fit-out furniture and fittings including adjustable desk height, shelving, work tables and compactus units, to ensure they are suitable for a wide range of staff to use safely.
- 2.10.3 Lighting and window treatments are specified to reduce glare and provide appropriate lighting levels for the work environment.

2.11 Landscaping

2.11.1 Landscaping will comply with the NCA approved Master Plan. Planting external to the building will comprise 80% indigenous planting with a mix of low water usage trees, shrubs and groundcovers. Water sensitive urban design initiatives will also be incorporated into the project with the capture and storage of rainfall runoff for reuse in the building and irrigation. Paving will be consistent with the New Acton precinct.

2.11.2 The Departmental security risk assessment will include a review of the proposed landscape design including the placement of external bollards.

2.12 Internal Consultation

- 2.12.1 The Department has developed a communication strategy for internal and external consultation. The internal consultative framework includes both formal and informal means of communication and consultation with managers, staff, community and the staff consultative forum. This strategy includes:
 - a) Establishing a project steering committee responsible for oversight of the project including overall strategic direction;
 - b) Establishing a divisional oriented reference group to provide advice on more significant specialist aspects of the project;
 - c) EL2 Forum;
 - d) Briefings for managers and staff;
 - e) Work area involvement in the development of the user group requirements;
 - f) Ongoing series of staff consultation workshops as detailed design is further developed;
 - g) A comprehensive intranet site and regular articles in the Department newsletter, and
 - h) All staff e-mails.
- 2.12.2 External clients will be consulted through the network of consultative forums.

2.13 Impact on the Local Community

- 2.13.1 It is estimated that the developer and builder will engage directly at least 25 people to provide and manage construction activities. In addition up to 260 employees in the construction and fit-out trades are expected to be employed on site during the period of construction. Other off-site employment opportunities will be generated in areas such as material supply and support, off site fabrication, management and administration.
- 2.13.2 The increase in employees located at the site could positively impact on patronage of local retail businesses and the public transport system.

3. Project Costs

3.1 The cost for the proposed fit-out works is estimated at \$20.5 million (exclusive of GST) and includes for the cost of the fit-out, infrastructure, consultant fees, design and construction contingencies and forecast escalation to completion. The estimate also includes the cost of staff relocations, loose furniture, fittings and equipment.

4. **Project Delivery**

4.1 A project team will be responsible for overseeing the design, fit-out, relocation and managing consultants including the project manager and design consultants.

5. Key Project Milestones

- 5.1 The outline programme for construction of the proposed works is:
 - a) Referral to PWC March 2010
 - b) PWC Hearing May 2010
 - c) Construction commencement August 2010
 - d) Works complete August 2012
 - e) The proposed program is attached at Annex C

ANNEXES:

- A. Location Plan
- B. Indicative Floor Plans
- C. Construction Program





Concept Floor Plans Level 1





Concept Floor Plans Level 2






















woodhead. 31











MASTER PROGRAMME

	Task Name	Dur	Start	Finish	Float	v Der	c In	an	Feb Mo-	An	r M		010 Jul	Aur	Se		t No	nv I n)ec	Jan	Feb	Mar	Δpr	May		2011 Jul	Δυσ	+
0	NEWACTON NISHI	764 d	20/44/00	25/09/42	0 d	-28 -26 -2		20 -18	Feb Mar -16 -14 -12 NISHI	-10 -8	-6 -4	-2 1 3	5 7	9 11	13 15	17 19	21 23	25 27	29 31	33 3	5 37 39	41 43	3 45 47	49 51	53 55	57 59	61 63 6	<u>85 (</u>
1	LANDLORD KEY MILESTONE TABLE	764 d 262 d	30/11/09 10/02/10	25/08/12 21/01/11	0 d 356 d		IIAO		LANDL	ORD	KEY	MILEST	ONE T/	BLE														
2	1. Development Approval Obtained	0 d	10/02/10	10/02/10				+	7 10/02/	10																		
3 4	2. Fit Out Design Documents to Tender for Tenant's Approval 3. Substantial Construction has Commenced being: (as Determined by Tenant's PM)	0 d 51 d	18/11/10 23/04/10	18/11/10 28/06/10							-3-9	Substar	tial Co	nstru	rtion	has (7 18			as Det	termir	hed h	/ Tena	ant's F	>M)		
5	3a. Final CAD drawings provided as base for Fitout Sketch Plans	0 d	28/05/10	28/05/10								28/		iotra.	Stion	iiuo e			u Dei					,				
6	3b. Building Approval for Base Building Works Obtained	0 d	28/06/10	28/06/10								· ; · · · · · ; · · · · · · · · · · ·	7 28/0	6/10														
7	3c. Final Sketch Plans for Base Building Works have been prepared	0 d 0 d	28/05/10 4/06/10	28/05/10 4/06/10									05/10															
9	3d. Landlord in Opinion of Tenant's PM has Appropriately Progressed Lift Procurement 3e. Landlord in Opinion of Tenant's PM has Appropriately Progressed Site Estab. & Appointed Ing.	v Od	23/04/10	23/04/10						4	23	4 3∕04/10	06/10															
10	4. Building Approval for the Fitout Works has been Obtained	0 d	21/01/11	21/01/11							·	, 1								.	21/01/	/11						
11	KEY PROJECT MILESTONES	752 d	30/11/09	11/08/12	12 d				CT MILE	STON	IES																	
12 13	Tender Submission Date (30/11/09) Commence Work on Site	0 d 0 d	30/11/09 1/06/10	30/11/09 1/06/10		3 0	/11/09	9				1	06/10															
14	Bulk Excavation Complete	0 d	9/11/10	9/11/10									/0/10					9/11/	/10									
15	Basement 01 Poured	0 d	4/04/11	4/04/11																		Ð	y 4/	04/11				
16	Level C11 (Roof Terrace) Poured	0 d	2/09/11	2/09/11																							<u>,</u>	•
17 18	Permanent Power Available Structure Complete - Plantrooms Complete	0 d 0 d	22/09/11 29/09/11	22/09/11 29/09/11																								
19	Commercial Areas Mainly Watertight	0 d	19/10/11	19/10/11																								
20	Project Complete (Net)	0 d	1/05/12	1/05/12																								
21	Project Complete (Target Date)	0 d	2/06/12	2/06/12																								
22 23 🗳	Date for Practical Completion OFF SITE WORKS	<i>0 d</i> 338 d	11/08/12 30/11/09	11/08/12 13/04/11	38 d	OF	F SIT		ORKS																			
24		0 d	30/11/09	30/11/09	38 d	-3 0			onne																			
25		89 d	30/11/09	21/04/10	38 d	-]_₽e	sign Dev	elopme	nt / Si	ubcor	ntract l	Letting	g / Apj	prova	ls etc	:							
26		0 d	30/03/10	30/03/10	0 d					▼-30																		
27 🗳 28	(,	95 d	10/02/10 10/02/10	28/06/10 10/02/10	3 d 3 d			Ļ	AUTH 		APP	RÓVAL	S / MOI	BILIS	ΑΤΙΟ	N (BA	SE BI	UILDI	NG V	VORM	(S)		-					
29	Building Approval (Early Works) - Prepare & Submit Documentation	15 d	10/02/10	2/03/10	3 d				BL		Appr	oval (Ea	rly Work	(s) - P	repa	re & S	ubmit	Docu	iment	ation								
30 🗳	Building Approval (Early Works) - Review & Approval Period	10 d	3/03/10	17/03/10	3 d				in the second			pproval																
31 🗳		0 d	17/03/10	17/03/10	3 d					_17/0	3/10	· · · · · · · · · · · · · · · · · · ·																
32 🗳 33 🗳		60 d 20 d	3/03/10 31/05/10	28/05/10 28/06/10	103 d 103 d								ding Ap Build															
34		0 d	28/06/10	28/06/10	66 d							· · · · · · · · · · · · · · · · · · ·	28/0			ai (ivia			unun	9 770	113) - 1	Nevier		oprove	11 - CIN	00		
35 🗳		30 d	15/04/10	26/05/10	3 d								d Contra			lises to	Site											
36 🗳		175 d	18/03/10	23/11/10	16 d				E			TRACT																
37 🗳 38 🗳	Inground Services / Site Establishment - Subcontract Tender & Return Period Inground Services / Site Establishment - Evaluation of Subcontract Tender Submissions	15 d 10 d	18/03/10 12/04/10	9/04/10 23/04/10	16 d 16 d				4			nd Serv round S												Subm	vission			
39		0 d	23/04/10	23/04/10	16 d							/04/10	ervices		Esla	UIISIIIII	en - 1	cvalue	allOll	u su	DCOIIII	aciie		Subilli	15510113	\$		
40 🗳	Inground Services / Site Establishment - Shop Drawings & Approvals / Mobilise to Site	10 d	26/04/10	7/05/10	16 d							Ingroun	d Servic	es / S	ite E	stablis	hment	t - Sho	op Dr	awing	gs & A	pprov	als / N	lobilise	e to Si	ite		
41 🗳		30 d	12/04/10	21/05/10	283 d					4		· · · · · · · · · · · · · · · · · · ·	& Escala															
42 🚱 43	Lifts & Escalators - Evaluation of Subcontract Tender Submissions Lifts & Escalators - Award Subcontract	10 d	24/05/10 4/06/10	4/06/10 4/06/10	283 d 283 d							- <u>A</u>	ts & Eso	calato	rs - E	valuat	tion of	Subc	contra	ct Te	nder S	Submis	ssions					
44		120 d	7/06/10	23/11/10	283 d								/06/10					Lif	fts & I	Escal	ators -	- Proci	ureme	nt / Le	ead In	Time		
45 🗳	INTEGRATED FITOUT	222 d	28/05/10	13/04/11	133 d								EGRAT	ED FI	тои	т			 	·}								
46 🗳	INTEGRATED FIT OUT DESIGN	142 d	28/05/10	16/12/10	133 d														🛡 IN	TEGF	RATEL	D FIT (OUTL	DESIG	۶N			
47 🛃	Base Building Design Complete (CAD Drawings Supplied for Sketch Plans) Sketch / Concept Plans - Design & Documentation Development	0 d 42 d	28/05/10 31/05/10	28/05/10 28/07/10	133 d 133 d							28	······································	Skot	ch / I	Conce	nt Pla	ne D		20	ocume	entatio	n Dev	elonm	aant			
49		0 d	28/07/10	28/07/10	133 d		-							-28/0				//3 - D	/c3igi		Jeane	mano		Ciopin				
50 🗳	Sketch / Concept Plans - Review & Approval Period by Tenant / Finalise	20 d	29/07/10	25/08/10	133 d								4				Conce	pt Pla	ns - I	Revie	w & Aµ	pprova	al Peri	od by	Tenar	nt / Fina	alise	
51 🗳		0 d	25/08/10	25/08/10	133 d									4	-25	/08/10												
52 🗳 53 🚱	Detail Plans (90% Complete) - Design & Documentation Development Detail Plans (90% Complete) - Submit Tenant	60 d	26/08/10 18/11/10	18/11/10 18/11/10	133 d 133 d									4			····			·	90% C	:omple	ete) - I	Design	1 & Do	cumen	ntation I	De
54		20 d	19/11/10	16/12/10	133 d													8			lans (9	90% C	Comple	ete) - F	Reviev	v & Ap	proval l	Pe
55 🗳	Detail Plans (90% Complete) - Approved	0 d	16/12/10	16/12/10	138 d															5/12/1								
56 🗳		25 d	17/12/10	21/01/11	193 d																						APPRO	
57 🗳 58 🗳		15 d	17/12/10	7/01/11	188 d 188 d													- P									oare &	
58 🗳		10 d 0 d	10/01/11 21/01/11	21/01/11 21/01/11	188 d																21/01/		rovar	(FIL OL	ut vvor	(KS) - R	Review	~
60		80 d	17/12/10	13/04/11	138 d														-	,				INTEG	GRATE	ED FITO	out s	UE
61 🗳	Fitout Subcontract Tender & Return Period	30 d	17/12/10	31/01/11	133 d													H			Fitou	ut Sub	contra	act Ter	nder &	Return	n Perio	od
62 🚱		20 d	1/02/11	1/03/11	133 d															4		·····		n of Fit	out Su	ubcontr	ract Te	na
63 🗳		0 d 30 d	1/03/11 2/03/11	1/03/11 13/04/11	138 d 133 d																	7 _1/0:		itout S	Shon I	Drawing	gs & Ap	nni
65	ON SITE WORKS	634 d	1/06/10	25/08/12	0 d							to	SITE V	VORK	S				·····					iour c				
66	PRELIMINARY WORKS	12 d	1/06/10	17/06/10	0 d								ELIMIN/			KS												
67		0 d	1/06/10	1/06/10	0 d					Ľ		1/0				,						-		ļ				
68	Site Establishment - Hoarding / Environ. Controls / Temp. Accomm. & Amenities Locate / Cap (Divert As Regd.) Existing Inground Services	12 d 3 d	1/06/10 1/06/10	17/06/10 3/06/10	0 d 0 d								Site Es cate / C										ACCO	nm. &	Amen	nities		
69	Remove Temp. Buildings, Sheds, etc / Remove Trees & Strip Site Vegetation	4 d	4/06/10	8/06/10	0 d	-							emove										ip Site	Vege	etation	+		0
		1	1	1	1	1 : i	- i - i				4	<u>, , , , , , , , , , , , , , , , , , , </u>	• • • •	. 5			1				6	<u> </u>	5			1 1 1	<u> </u>	i
69 70																												
70	SOLID SUPPORT Critical Task		Milestone	•			Proje	ject S	Summar	у	-			Ţ	Cor	nplete	e Mile	eston	ie ⊽									
70 SOLID SUPPORT	NSW Phone: (02) 9743 4666 Non-Critical Task		Milestone Summary				Proje Prog			у	•			•		nplete it Tas		eston										
SOLID SUPPORT	VSW Phone: (02) 9743 4666						-			у				•		·		eston										

Print Date : 4/03/10





S3990N - C01 Rev A (04_03_10)



MASTER PROGRAMME

PESEULDING							\ 												
ID Ta	sk Name	Dur	Start	Finish	Float	v Dec J	Jan Feb	Mar	Apr May	2010 Jun .		ug Sep (Oct Nov	Dec	Jan Feb	Mar A	or May .	2011 Jun Jul	Aug
71	Clear Site / Survey & Set Out	3 d	9/06/10	15/06/10	0 d	-28 -26 -24 -22	-20 -18 -16	-14 -12 -10				1 13 15 17 1 Survey & S		27 29 31	33 35 37 39	41 43 45	47 49 51 53	55 57 59 61	63 65
72	BULK EARTHWORKS	119 d	16/06/10	9/11/10	0 d							THWORKS							
73 🍥 74	Install Perimeter Shoring or Soldiers Piles (or similar) / FRP Capping B Basement 1 - Bulk Excavate	eam 32 d 20 d	16/06/10 7/07/10	22/07/10 30/07/10	0 d 0 d					-)		all Perimete asement 1 -			rs Piles (or	similar) /	FRP Cappi	ng Beam	
74	Basement 2 - Bulk Excavate	20 d	31/07/10	24/08/10	0 d						. الم	Baseme			te				
76	Basement 3 - Bulk Excavate	20 d	25/08/10	16/09/10	0 d						Ľ	Bas	sement 3 -	Bulk Ex	cavate				
77	Basement 4 - Bulk Excavate	20 d	17/09/10	15/10/10	b 0										ulk Excavat				
78 79	Basement 5 - Bulk Excavate Basement 01 to Basemen 05 = Install Ground Anchors & Shotcrete (As	18 d s Regd.) 80 d	16/10/10 2/08/10	5/11/10 9/11/10	0 d 0 d										5 - Bulk Exc		Install Grou	und Anchor	s & Sho
80	Bulk Excavation Complete	0 d	9/11/10	9/11/10	0 d									/11/10					3 0 0//0
81	MATERIALS HANDLING	347 d	10/11/10	9/02/12	27 d										LS HANDL				
82	Tower Crane - Construct Base Tower Crane - Erect Tower Crane (Week-end Work)	5 d	10/11/10	15/11/10 20/11/10	343 d 64 d										ane - Const			k-end Work	4
83 🗳	Tower Crane - Builder's Hoists Removed	1 d 0 d	20/11/10 12/01/12	12/01/12	28 d									lower C			rarie (vvee		/
85 🕰	Tower Crane - Remove Tower Crane (Week-end Work)	1 d	14/01/12	14/01/12	5 d														
86	Tower Crane - Make Good Where Crane Removed	20 d	16/01/12	9/02/12	27 d														
87 88	Man / Materials Hoist - Basement 5 Poured Man / Materials Hoist - Erect Hoist	0 d 2 d	11/12/10 13/12/10	11/12/10 14/12/10	327 d 321 d									11/	·	- 11-:			
89	Man / Materials Hoist - Erect Hoist	0 d	10/01/12	10/01/12	28 d										n / Material	s noist - i			
90	Man / Materials Hoist - Remove Hoist & Make Good	20 d	11/01/12	4/02/12	28 d														
91	Cranes & Hoists Removed / Building Made Good	0 d	9/02/12	9/02/12	27 d														
92 93 ⊗	GROUNDWORKS Detail Excavation Core Bases & Footings (Basement 05 & Basement 0	44 d 20 d	27/10/10 27/10/10	16/12/10 18/11/10	0 d 0 d											Page 1	6 Eastin	(Pagamer -	+ 05 9 5
93 🚫	FRP Core Bases & Footings (Basement 05 & Basement 04)	20 d 24 d	30/10/10	18/11/10 26/11/10	0 d													(Basemen at 05 & Base	
95	Jump Form Erected	0 d	20/11/10	20/11/10	0 d									20/11/1		10.119			
96	B05 / B04 Retaining Wall - Construct Wall (Core Filled Blockwork)	4 d	22/11/10	25/11/10	0 d										· · · · · · · · · · · · · · · · · · ·	Y		/all (Core Fi	
97	B05 / B04 Retaining Wall - Memb. Drainage / Backfill & Compact	3 d	26/11/10	29/11/10	5 d													inage / Bac	
98 99	FRP Walls & Col's to Basement 05 to Basement 04 Services Pits / Inground Drainage & Services	24 d 16 d	4/11/10 12/11/10	1/12/10 30/11/10	388 d 0 d										es Pits / Ing			Basement (ervices	<i>J</i> 4
100	Basement 05 - Lay & Compact Sub-base	6 d	26/11/10	2/12/10	0 d										nent 05 - La				
101	Basement 05 - Subgrade Prep. / FRP Slab on Ground	12 d	29/11/10	11/12/10	0 d													P Slab on (Gro <mark>und</mark>
102	Basement 04 - Lay & Compact Sub-base	4 d	1/12/10	4/12/10	4 d										ment 04 - L				
103 104	Basement 04 - Subgrade Prep. / FRP Slab on Ground SUBSTRUCTURE (INCL. GROUND FLOOR)	10 d 115 d	6/12/10 4/11/10	16/12/10 4/04/11	4 d										sement 04			RP Slab on	Ground
104	OFFICE BUILDING CORE (JUMP FORM OR SIMILAR)	53 d	4/11/10	18/01/11	0 d													JUMP FOF	₹M OR
106	FRP Core Walls Basement 05	5 d	4/11/10	9/11/10	0 d								-) - Fl		Walls Base				
107	Attach / Set Up Jump Forms to Basement 05 Core Walls / FRP B		10/11/10	20/11/10	0 d									in da na da na na				nt 05 Core I	Nalls / I
108 109	Basement 03 - FRP Core Walls Basement 02 - FRP Core Walls	5 d 5 d	22/11/10 4/12/10	26/11/10 9/12/10	9 d 9 d										ent 03 - FR ement 02 -				
110	Basement 01 - FRP Core Walls	5 d	17/12/10	5/01/11	9 d										Basemen			s	
111	Ground Level - FRP Core Walls	5 d	13/01/11	18/01/11	9 d										Ground			/alls	
112 113	EPD Area A (Supported Stab Over ROE)	28 d	13/12/10 13/12/10	28/01/11 8/01/11	0 d										BAS			Over B05)	
113	FRP Area A (Suspended Slab Over B05) FRP Area B (Suspended Slab Over B05)	12 d	5/01/11	18/01/11	0 d													ab Over B05)	
115	FRP Area C (Suspended Slab Over B05)	12 d	14/01/11	28/01/11	2 d										in the second		· · · · · · · · · · · · · · · · · · ·	Slab Over E	فيتسبأ سيناف
116	BASEMENT 03	40 d	10/01/11	26/02/11	0 d											BASEM	ENT 03		
117	FRP Area A	10 d	10/01/11	20/01/11	0 d									4	FRP A				
118 119	FRP Area B FRP Area C	10 d 10 d	19/01/11	31/01/11 11/02/11	0 d 0 d											' Area B RP Area (
120	FRP Area D	10 d	8/02/11	19/02/11	9 d											RP Area			
121	FRP Area E	10 d	16/02/11	26/02/11	9 d											FRP Are			
122	BASEMENT 02 FRP Area A	40 d 10 d	21/01/11	10/03/11	0 d												MENT 02		
123 124	FRP Area A Area A - Construct Retaining Walls to Western Access Road	10 d 4 d	21/01/11 3/02/11	2/02/11 7/02/11	0 d 0 d										in Salation and Salation States	P Ar <mark>ea A</mark> ea A - Coi	struct Reta	ining Walls	to Wes
125	Area A - Memb. / Drainage / Backfill & Compact (to U/side Weste		8/02/11	11/02/11	0 d													age / Backi	
126	FRP Area B	10 d	1/02/11	11/02/11	1 d											RP Area E			
127	Area B - Construct Retaining Walls to Western Access Road	4 d	12/02/11	17/02/11	1 d													etaining Wa	
128 129	Area B - Memb. / Drainage / Backfill & Compact (to U/side Weste FRP Area C	rn Access Rd) 4 d	18/02/11 12/02/11	22/02/11 24/02/11	1 d 0 d											Area B - FRP Are		ainage / Bao	;KTIII & (
130	Area C - Construct Retaining Walls to Western Access Road	4 d	25/02/11	1/03/11	0 d										· · · · · · · · · · · · · · · · · · ·			Retaining V	Nalls to
131	Area C - Memb. / Drainage / Backfill & Compact (to U/side Weste	,	2/03/11	5/03/11	0 d										Û.	Area C	- Memb. / I	Drainage / E	and an and the second sec
132	FRP Area D	10 d	21/02/11	3/03/11	9 d											FRPA			
133 134	FRP Area E BASEMENT 01 (LOWER GROUND FLOOR MAIN ENTRY / 7	10 d TRANSFER SLAB) 42 d	28/02/11 12/02/11	10/03/11 4/04/11	9 d 0 d											-FRP /	rea E BASEMEN	T 01 (LOW	
134	FRP Area A	15 d	12/02/11	2/03/11	0 d											FRP Ar			
136	Area A - Construct Retaining Walls to Western Access Road	4 d	3/03/11	7/03/11	2 d											Area A	- Construc	t Retaining	
137	Area A - Memb. / Drainage / Backfill & Compact	6 d	8/03/11	15/03/11	2 d											Area	A - Memb.	/ Drainage .	/ Backfi
138 139	FRP Area B FRP Area C	15 d 15 d	24/02/11 7/03/11	12/03/11 24/03/11	0 d 0 d											FRP	Area B P Area C		
139	FRP Area D	15 d 15 d	18/03/11	4/03/11	0 d 1 d												P Area C RP Area D		
140	GROUND LEVEL (MAINLY VOID AREA / LINK SLABS)	14 d	18/03/11	2/04/11	0 d													EVEL (MAI	NLY VO
	,				•		: :			: :									
SUPPORT /	SUPPORT Critica	l Task	Milestone	•		Pro	oject Sur	mmary	•		•	Comple	ete Milest	one ⊽					
	Phone: (02) 9743 4666 Non-C	ritical Task	Summary			Pro	ogress					Split Ta	ask						
Project Planning &	none: (03) 9500 0992																		
Print Date : 4/03	/10						Page 2	2 of 9											

Print Date : 4/03/10

Data Date: 4/03/10 Planner: DU Checked: DM Revision:**A**



S3990N - C01 Rev A (04_03_10)



MASTER PROGRAMME

Tas			-					
· · · · · · · · · · · · · · · · · · ·	k Name	Dur	Start	Finish	Float	2010	2011 c lan Fah Mar Anr May lun lui Aug San Oct Nov Dec lan Fah Mar Ar	2012 ar May Jun Jul Aug Sen (
0						28 26 24 22 20 18 16 14 12 10 8 6 4 2 1 3 5 7 9 11 13 15 17 19 21 23 25 27	c Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Ap 9 31 33 35 37 39 41 43 45 47 49 51 53 55 57 59 61 63 65 67 69 71 73 75 77 79 81 83 85 87 89 91 93 95 97	<u>99 101 103 105 107 109 111 113 115 117 119 121 12</u>
	Pour 1 - FRP Verticals & Link Slabs	6 d	18/03/11	24/03/11	0 d		Pour 1 - FRP Verticals & Link Slabs	
-	Pour 1 - Erect Perimeter Scaffold & Falsework	8 d	18/03/11	26/03/11	0 d	┥ ┉┇┉┇┉╎┉┇┉╎┉┇┉╎┉┇┉╽┉┇┉┇┉┇┉┆┉┇┉┆┉┇┉┆┉┇┉╎┉╏┉╎┉╏ <mark>╸</mark> ┙	Pour 1 - Erect Perimeter Scaffold & Falsework	
	Pour 2 - FRP Verticals & Link Slabs	6 d	25/03/11	31/03/11	2 d	╉╌┇╌┇╌╎╌┨╌╎╌┨╌╎╴┨╴┨╴┨╴┨╴┥╴┨╴╎╴┨╴╎╴┨╸╎╴┨	Pour 2 - FRP Verticals & Link Stabs	
	Pour 2 - Erect Perimeter Scaffold & Falsework	8 d	25/03/11	2/04/11	2 d		Comparison of the second	
		199 d	27/01/11	29/09/11	0 d			
	OFFICE BUILDING CORE (JUMP FORM OR SIMILAR)	146 d	27/01/11	27/07/11	9 d	╉╌┇╌┇╴╌╡╌╎╴┇╌╎╴┇╴┥╴┫╴┥╴┫	OFFICE BUILDING CORE (JUMP FORM OR SIMILA	
	Level C1 - FRP Core Walls	5 d 5 d	27/01/11 9/02/11	1/02/11	9 d		Level C1 - FRP Core Walls	
	Level C2 - FRP Core Walls			15/02/11	9 d			
	Level C3 - FRP Core Walls	5 d	23/02/11 8/03/11	28/02/11	9 d	╉╶╞╌╞╌┝╌┝╌┝╌┝╌┝╌┝╶┝╶┝╴┥╴┥╴┥╴┥╴┥╴┥╴┥	Level C3 - FRP Core Walls	
	Level C4 - FRP Core Walls	5 d		12/03/11	9 d			
	Level C5 - FRP Core Walls	5 d	22/03/11	26/03/11	9 d	.	The second secon	
	Level C6 - FRP Core Walls	5 d	4/04/11	8/04/11	9 d	┫╍╏╍╏╍╏╍╎╍╏╍╎╍╏╍╎╍╏╍╎╍╏╍╏╍╏╍╏╍╏╍╎╍╎╍╎╍╎╍	Level C6 - FRP Core Walls	
	Level C7 - FRP Core Walls	5 d	16/04/11	21/04/11	9 d			
	Level C8 - FRP Core Walls	5 d	4/05/11	10/05/11	9 d			
	Level C9 - FRP Core Walls	5 d	18/05/11	23/05/11	9 d			
	Level C10 - FRP Core Walls	5 d	30/05/11	3/06/11	9 d		Level C10 - FRP Core Walls	
	Level C10 - FRP Core Walls	5 d	11/06/11	18/06/11	9 d			
	Level C11 - FRP Core Walls	5 d	27/06/11	1/07/11	9 d	┫╶╢╌┇╌┇╌╎╴┇╌╎╴┇╶╎╴┇╴┇╴┇╴┇╴╎╴╎╴╎╴╎╴╎╴╎╴╎╴╎╴╎╴╎	Level C11 - FRP Core Walls	
	FRP Lift Over-runs / Remove Jump Forms (or Similar)	10 d	11/07/11	21/07/11	9 d	<u></u> ╉┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇	Gr Similar)	
	FRP Lift Roof Core Roofs	5 d	22/07/11	27/07/11	9 d	┫ ┉┇┉┇┉┇┉┆┉┇┉┆┉┇┉┆┉┠┉╎┉┠┉┠┉┠┉┠┉┠┉┠┉┨┉╎┉┨┉╎┉┨┉╎┉┠┉╟┉╟┉┠ <mark>╷</mark> ┙	FRP Lift Roof Core Roofs	
	FLOOR PLATES	140 d	28/03/11	17/09/11	b 0	┫╶╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴	FLOOR PLATES	
	Level C1 - FRP Pour 1	12 d	28/03/11	9/04/11	0 d	╉┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬	Level C1 - FRP Pour 1	
	Level C1 - FRP Pour 2	12 d	6/04/11	19/04/11	0 d	┫ ┉┇┉┇┉┇┉┆┉┇┉┆┉┇┉┝┉┠┉┟┉╏┉╏┉╏┉╏┉╏┉╎┉╏┉╎┉╏┉╎┉╏┉╎┉╽┉╽	Level C1 - FRP Pour 2	
	Level C1 - Post Tension, Strip & Backprop	12 d	20/04/11	7/05/11	12 d	╉╶┊╌┊╌┊╌┊╌┊╌┊╌┊╌╡╌╡╌╡╌╡╌╡╌╡╌╡╌┊╴┊╴┊╴┊	Level C1 - Post Terision, Strip & Backprop	
	Level C2 - FRP Pour 1	12 d	11/04/11	28/04/11	b 0	<u></u> ╉┉┋┉┋┉┋┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉	Level C2 - FRP Pour 1	
	Level C2 - FRP Pour 2	12 d	20/04/11	7/05/11	0 d	<u>┥╶┊╶┊╶┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴╡╶┊╶╡╶┊╶</u> ┊╴	Level C2 - FRP Pour 2	
	Level C2 - Post Tension, Strip & Backprop	12 d	10/05/11	23/05/11	10 d		+evel C2 - Post Tension, Strip & Backprop	
	Level C3 - FRP Pour 1	12 d	29/04/11	13/05/11	0 d	<u></u> <u></u>	Level C3 - FRP Pour 1	
	Level C3 - FRP Pour 2	12 d	10/05/11	23/05/11	0 d	<u></u> ╉┉┋┉┋┉┋┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉	Level C3 - FRP Pour 2	
	Level C3 - Post Tension, Strip & Backprop	12 d	24/05/11	6/06/11	8 d	┫╶╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴	Level C3 - Post Tehsion, Strip & Backprop	
	Level C4 - FRP Pour 1	12 d	14/05/11	27/05/11	b 0	┨╴┋╴┇╴┇╴┙╡╺┥┥╸╡╺┥┥╸╡╺┥┥╸╡╸┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥	Level C4 - FRP Pour 1	
	Level C4 - FRP Pour 2	12 d	24/05/11	6/06/11	b 0	┫ ┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┠┉┠┉┠┉┠┉┠┉┠┉┨┉╎┉┨┉╎┉┨┉╎┉┇ <mark>╷</mark> ┙┊	Level C4 - FRP Pour 2	
	Level C4 - Post Tension, Strip & Backprop	12 d	7/06/11	22/06/11	6 d	┫╶┨╌┫╴╢╴╗╴┥╴┫╴╢╴╝╴╴╴╸╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴╴	Level C4 - Post Tension, Strip & Backprop	
	Level C5 - FRP Pour 1	11 d	28/05/11	9/06/11	0 d	<u></u> ╉┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬	Level C5 - FRP Pour 1	
	Level C5 - FRP Pour 2	11 d	7/06/11	21/06/11	0 d	<u></u>	Level C5 - FRP Pour 2	
	Level C5 - Post Tension, Strip & Backprop	12 d	22/06/11	6/07/11	5 d	┫┛╴┙┙┙┙┙	+ Level C5 - Post Tension, Strip & Backprop	
	Level C6 - FRP Pour 1	11 d	10/06/11	24/06/11	0 d	<u>↓</u>		
	Level C6 - FRP Pour 2	11 d	22/06/11	5/07/11	0 d	<u></u> ╉┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇ <mark>╸</mark> ┇		
	Level C6 - Post Tension, Strip & Backprop	12 d	6/07/11	19/07/11	4 d	╉┲┲┲╗╗╗╗	→→+↓evel C6 - Post Tension, Strip & Backprop	
	Level C7 - FRP Pour 1	10 d	25/06/11	7/07/11	0 d	╉╶┨╌┫╴╗╴╗╴╗╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥		
	Level C7 - FRP Pour 2	10 d	6/07/11	16/07/11	0 d	<u></u> ╉┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬	Level C7 - FRP Pour 2	
	Level C7 - Post Tension, Strip & Backprop	12 d	18/07/11	30/07/11	4 d	<u></u> ╉┉╋┉╋┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉	Level C7 - Post Tension, Strip & Backprop	
	Level C8 - FRP Pour 1	10 d	8/07/11	19/07/11	0 d	<u></u> ╉┈┋╌┋╌╗╌┇╌╗╴┇╌┇╴┇╴┇╴┇╴┇╴┇╴┇╴		
	Level C8 - FRP Pour 2	10 d	18/07/11	28/07/11	0 d	<u></u> ╉┉┋┉┋┉╞┉┝┉╞┉┝┉╞┉┝┉╞┉┝┉┠┉┠┉┠┉┠┉┠┉┠┉╎┉┠┉┝┉┞┉┞┉┞┉┞┉┞┉┞ <mark>╷</mark>		
	Level C8 - Post Tension, Strip & Backprop	12 d	29/07/11	12/08/11	4 d	┫╌┋╌┋╌┊╌┋╌┊╴┋╌┊╴┋╌┇╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴╡	+ + + evel C8 - Post Tension, Strip & Backprop	
	Level C9 - FRP Pour 1	10 d	20/07/11	30/07/11	0 d	<u></u> ╉┉┋┉┋┉┋┉┊┉┊┉┊┉┊┉┊┉┊┉┊┉┇┉┆┉┇┉┆┉┇┉┆┉┇┉┆┉┇┉┆┉┇┉┆┉┇	Level C9 - FRP Pour 1	
	Level C9 - FRP Pour 2	10 d	29/07/11	10/08/11	0 d		Level C9 - FRP Pour 2	
	Level C9 - Post Tension, Strip & Backprop	12 d	11/08/11	24/08/11	4 d		Here C9 - Post Tension, Strip & Backprop	
	Level C10 - FRP Pour 1	10 d	1/08/11	12/08/11	0 d		Level C10 - FRP Pour 1	
	Level C10 - FRP Pour 2	10 d	11/08/11	22/08/11	0 d		Level C10 - FRP Pour 2	
	Level C10 - Post Tension, Strip & Backprop	12 d	23/08/11	6/09/11	4 d		Level C10 - Post Tension, Strip & Backprop	
	Level C11 - FRP Pour 1 (Roof Terrace)	10 d	13/08/11	24/08/11	0 d	╉╶┋╴┋╴╗╴┇╴┥╴┇╴╡╴╡╴╡╴╡╴╡╴╡╴╡╴┥╴╡╴┥╴┥╴┥	Level C11 - FRP Pour 1 (Roof Terrace)	
	Level C11 - FRP Pour 2 (Roof Terrace)	10 d	23/08/11	2/09/11	0 d		4evel C11 - FRP Pour 2 (Roof Terrace)	
	Level C11 - Post Tension, Strip & Backprop	12 d	3/09/11	17/09/11	0 d		4evel C11 - Post Tension, Strip & Backpro	D
	PLANTROOM TOWERS	30 d	25/08/11	29/09/11	0 d			
	Plantroom Tower Pour 1 - Erect Steelwork	12 d	25/08/11	8/09/11	0 d	<u>↓</u>	Plantroom Tower Pour 1 - Erect Steelwork	
	Plantroom Floor Level (RL 608.770) - FRP Pour 1	5 d	9/09/11	14/09/11	0 d		Plantroom Floor Level (RL 608.770) - FRP	
	Plantroom Roof Level (RL 616.350) - FRP Pour 1	5 d	15/09/11	20/09/11	0 d	┫╴╛╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴┇╴	Plantroom Roof Level (RL 616 350) - FRP	
	Plantroom Tower Pour 2 - Erect Steelwork	12 d	3/09/11	17/09/11	0 d	<u></u> ╉┉╋┉╋┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉	Plahtroom Tower Pour 2 - Erect Steelwork	
	Plantroom Floor Level (RL 608.770) - FRP Pour 2	5 d	19/09/11	23/09/11	0 d		Plantroom Floor Level (RL 608.770) - FR	
	Plantroom Roof Level (RL 616.350) - FRP Pour 2	5 d	24/09/11	29/09/11	0 d	┫┛╴┙┙┙┙┙┙┙┙┙┙	Plantroom Roof Level (RL 616.350) - FF	KP Pour 2
	Structure Complete	0 d	29/09/11	29/09/11	0 d	<u></u> <u></u>	9/09/11	
	BUILDING ENVELOP	216 d	24/05/11	29/02/12	1 d	┫╶┨╌┫╴╗╴╗╴╗╴┥╴┫╴╝╴╴╸╸		
	ROOFING	40 d	30/09/11	18/11/11	0 d	╉┲┲┲╗┲╗┲╗┲╗┲╗	ROOFING	
	Garden Terrace - Underslung Drainage / Screeds & Memb. / Insulation	15 d	30/09/11	19/10/11	0 d	<u></u> <u></u>	Garden Terrace - Underslung Drain	
	Garden Terrace - Load In Soil / Irrigation / Turfing / Landscaping	20 d	20/10/11	12/11/11	0 d	<u></u> ╉┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬┉╬	Garden Terrace - Load In Soil	
	Garden Terrace - Install Green Wall (Proprietary System)	12 d	5/11/11	18/11/11	0 d	┫╶╴╴╴╴╴╴╴╴	Garden Terrace - Install Gree	
	Plantroom Roofs - Underslung Drainage / Screeds & Memb. / Insulation	12 d	10/10/11	22/10/11	0 d	<u></u> <u></u>	Plantroom Roofs - Underslung Drai	nage / Screeds & Memb. / Insulatio
	CLADDING	147 d	24/05/11	19/11/11	1 d	┥ ┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇┉┇		
	Street Level (B01 & GL) - External / Internal Blockwork	12 d	24/05/11	6/06/11	1 d	┫╶┨╶┫╴╗╴╗╴╗╴╗╴╗╴╗╴╗╴┥╴┫╴┥╴┫╴┥╴┫╴┥╴┫╴┥╴┫╴┥╴┫╴	Street Level (B01 & GL) + External / Internal Blockwork	
	Street Level (B01 & GL) - Fix Façade Support Framework / Shop Fronts & Ent	ry Glaz. 24 d	7/06/11	7/07/11	224 d		\$treet Level (B01 & GL) - Fix Façade Support Framework	/ Snop Fronts & Entry Glaz.
SOUR								
	SUPPORT Critical Task		Milestone	•		Project Summary Complete Milestone	∇	
	hone: (02) 9743 4666 Non-Critical Task		Summary			Progress Split Task		
	none: (07) 5630 6502					-		
QLD Ph								
QLD Ph	ome: (03) 9500 0992							



MASTER PROGRAMME

Task Task <thtask< th=""> <thtask< th=""> <!--</th--><th>Roof Terrace Stripped & Backpropped Commercial Façade - Install Brackets / Subframes Commercial Façade - Fix Spandrels & Install Glazing Suites Commercial Façade - Metal Cladding (Fins, Core Walls, Capping etc) / Seal Façade Plantroom Towers - Mesh Cladding / Plantroom Louvers Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (801 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (801 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (801 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission <</th><th>Dur 0 d 95 d 105 d 72 d 36 d 0 d 72 d 30 d 36 d 12 d 12 d 12 d 12 d 12 d 10 d 6 d 0 d 314 d 255 d 10 d 12 d 10 d 24 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 3 d</th><th>Start 17/09/11 8/06/11 16/06/11 17/08/11 17/08/11 17/07/11 17/11/11 17/11/11 17/11/11 17/11/11 17/11/11 17/11/11 23/01/12 8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 4/06/11 18/06/11 9/09/11 22/09/11 22/09/11</th><th>Finish 17/09/11 1/10/11 21/10/11 21/10/11 12/11/11 19/10/11 19/10/11 29/02/12 7/01/12 21/01/12 21/01/12 22/02/12 22/02/12 22/02/12 29/02/12 29/02/12 23/04/12 20/02/12 3/06/11 31/08/11 15/09/11 17/06/11 17/06/11 17/06/11</th><th>Float 0 d 0 d 3 d 3 d 0 d 13 d 15 d 13 d 15 d 12 d 16 d 4 d 26 d 26 d</th><th>v Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Jul Apr May Jun Jul Jul</th><th>ostio7lio9h11h13h15h17h19h21h23h23h22h27 is Glazing Suites ins, Core Wal lantroom Louvers IES le / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off</th></thtask<></thtask<>	Roof Terrace Stripped & Backpropped Commercial Façade - Install Brackets / Subframes Commercial Façade - Fix Spandrels & Install Glazing Suites Commercial Façade - Metal Cladding (Fins, Core Walls, Capping etc) / Seal Façade Plantroom Towers - Mesh Cladding / Plantroom Louvers Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (801 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (801 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (801 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission <	Dur 0 d 95 d 105 d 72 d 36 d 0 d 72 d 30 d 36 d 12 d 12 d 12 d 12 d 12 d 10 d 6 d 0 d 314 d 255 d 10 d 12 d 10 d 24 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 3 d	Start 17/09/11 8/06/11 16/06/11 17/08/11 17/08/11 17/07/11 17/11/11 17/11/11 17/11/11 17/11/11 17/11/11 17/11/11 23/01/12 8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 4/06/11 18/06/11 9/09/11 22/09/11 22/09/11	Finish 17/09/11 1/10/11 21/10/11 21/10/11 12/11/11 19/10/11 19/10/11 29/02/12 7/01/12 21/01/12 21/01/12 22/02/12 22/02/12 22/02/12 29/02/12 29/02/12 23/04/12 20/02/12 3/06/11 31/08/11 15/09/11 17/06/11 17/06/11 17/06/11	Float 0 d 0 d 3 d 3 d 0 d 13 d 15 d 13 d 15 d 12 d 16 d 4 d 26 d 26 d	v Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Jul Apr May Jun Jul	ostio7lio9h11h13h15h17h19h21h23h23h22h27 is Glazing Suites ins, Core Wal lantroom Louvers IES le / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Commercial Façade - Install Brackets / Subframes Commercial Façade - Fix Spandrels & Install Glazing Suites Commercial Façade - Metal Cladding (Fins, Core Walls, Capping etc) / Seal Façade Plantroom Towers - Mesh Cladding / Plantroom Louvers Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Test & Commission Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission	95 d 105 d 72 d 36 d 72 d 30 d 36 d 12 d 12 d 12 d 136 d 12 d 12 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 50 d 12 d 12 d	8/06/11 16/06/11 17/08/11 17/08/11 17/11/11 17/11/11 24/11/11 23/01/12 8/02/12 1/02/12 8/02/12 23/02/12 23/02/12 23/02/12 24/05/11 24/05/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	1/10/11 21/10/11 12/11/11 19/11/11 19/10/11 29/02/12 7/01/12 21/01/12 22/02/12 22/02/12 22/02/12 29/02/12 29/02/12 23/04/12 3/06/11 31/08/11 15/09/11 17/06/11	0 d 0 d 3 d 3 d 0 d 0 d 1 3 d 1 3 d 1 3 d 1 3 d 1 5 d 1 3 d 1 5 d 1 4 d 2 6 d	Commercial Façade - Install Brackets / Subframes Commercial Façade - Install Brackets / Subframes Commercial Façade - Fix Spandrels & Install Commercial Façade - Metal Chadding (Fi Commercial Façade - Metal Chadding / Pi Commercial Façade - Metal Chadding / Pi P	Glazing Suites ins, Core Wal lantroom Louvers IES IE / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fl & GL) - Complete Fl & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Commercial Façade - Install Brackets / Subframes Commercial Façade - Fix Spandrels & Install Glazing Suites Commercial Façade - Metal Cladding (Fins, Core Walls, Capping etc) / Seal Façade Plantroom Towers - Mesh Cladding / Plantroom Louvers Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Test & Commission Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission	95 d 105 d 72 d 36 d 72 d 30 d 36 d 12 d 12 d 12 d 136 d 12 d 12 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 50 d 12 d 12 d	8/06/11 16/06/11 17/08/11 17/08/11 17/11/11 17/11/11 24/11/11 23/01/12 8/02/12 1/02/12 8/02/12 23/02/12 23/02/12 23/02/12 24/05/11 24/05/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	1/10/11 21/10/11 12/11/11 19/11/11 19/10/11 29/02/12 7/01/12 21/01/12 22/02/12 22/02/12 22/02/12 29/02/12 29/02/12 23/04/12 3/06/11 31/08/11 15/09/11 17/06/11	0 d 0 d 3 d 3 d 0 d 0 d 1 3 d 1 3 d 1 3 d 1 3 d 1 5 d 1 3 d 1 5 d 1 4 d 2 6 d	Commercial Façade - Install Brackets / Subframes Commercial Façade - Install Brackets / Subframes Commercial Façade - Fix Spandrels & Install Commercial Façade - Metal Chadding (Fi Commercial Façade - Metal Chadding / Pi Commercial Façade - Metal Chadding / Pi P	Glazing Suites ins, Core Wal lantroom Louvers IES IE / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fl & GL) - Complete Fl & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Commercial Façade - Metal Cladding (Fins, Core Walls, Capping etc.) / Seal Façade Plantroom Towers - Mesh Cladding / Plantroom Louvers Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Basement 01 Switchroom - Test & Commission Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	72 d 36 d 0 d 72 d 30 d 30 d 36 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 10 d 72 d 10 d 72 d 10 d 72 d 12 d 0 d 12 d 50 d 12 d 12 d 12 d	17/08/11 8/10/11 19/10/11 17/11/11 17/11/11 24/11/11 23/01/12 8/02/12 1/02/12 8/02/12 23/02/12 23/02/12 29/02/12 11/03/11 24/05/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	12/11/11 19/11/11 19/10/11 29/02/12 7/01/12 21/01/12 22/02/12 22/02/12 29/02/12 29/02/12 29/02/12 29/02/12 20/04/12 3/06/11 31/08/11 15/09/11	3 d 3 d 0 d 0 d 13 d 13 d 13 d 13 d 15 d 13 d 15 d 13 d 26 d 26 d	Commercial Façade - Fix Spandrels & Install Commercial Façade - Fix Spandrels & Install Commercial Façade - Netal Cladding (Fi Plantroom Towers - Mesh Cladding / Pla Plantroom Towers - Mesh Cladding / Plantroom Towers - Me	ins, Core Wal lantroom Louvers IES le / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Plantroom Towers - Mesh Cladding / Plantroom Louvers Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission <i>Permanent Power Available</i> Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	36 d 0 d 72 d 30 d 36 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 10 d 72 d 12 d 0 d 12 d 0 d 12 d 50 d 12 d 50 d 12 d	8/10/11 19/10/11 17/11/11 17/11/11 23/01/12 8/02/12 8/02/12 23/02/12 23/02/12 23/02/12 23/02/12 23/02/12 23/02/12 24/05/11 24/05/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	19/11/11 19/10/11 29/02/12 7/01/12 21/01/12 21/02/12 22/02/12 20/02/12 29/02/12 29/02/12 29/02/12 20/04/12 3/06/11 31/08/11 15/09/11 17/06/11	3 d 0 d 0 d 13 d 13 d 13 d 13 d 13 d 15 d 13 d 15 d 14 d 5 d 26 d 26 d		Iantroom Louvers IES le / Progressively ns (with Scaffold Removal) / / Hang External F & GL) - Complete Fi & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Commercial Areas Mainly Watertight FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C	0 d 72 d 30 d 36 d 12 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 50 d 12 d 12 d	19/10/11 17/11/11 17/11/11 24/11/11 23/01/12 8/02/12 1/02/12 8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 1/09/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	19/10/11 29/02/12 7/01/12 21/01/12 22/02/12 22/02/12 20/02/12 29/02/12 29/02/12 29/02/12 29/02/12 20/04/12 3/06/11 15/09/11 17/06/11	0 d 0 d 13 d 13 d 13 d 13 d 15 d 13 d 15 d 13 d 14 d 56 d 26 d	SERVICES & FINISHES	IES le / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	FACADE FINISHES Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install L	72 d 30 d 36 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 10 d 72 d 12 d 0 d 12 d 0 d 12 d 12 d 50 d 12 d 12 d	17/11/11 17/11/11 24/11/11 23/01/12 8/02/12 3/02/12 23/02/12 23/02/12 23/02/12 29/02/12 29/02/12 29/02/12 24/05/11 24/05/11 1/09/11 1/09/11 18/06/11 9/09/11 22/09/11	29/02/12 7/01/12 21/01/12 22/02/12 22/02/12 20/02/12 29/02/12 29/02/12 29/02/12 29/02/12 29/02/12 29/02/12 3/06/11 31/08/11 15/09/11	0 d 0 d 13 d 13 d 13 d 13 d 15 d 11 d 56 d 4 d 26 d	FACADE FINISH FACADE FINISH FACADE FINISH FACADE FINISH FACADE FINISH FACADE FINISH FA	le / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Inspect & Make Good Facade / Progressively Drop Access Scaffold Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off <i>Facade Complete</i> SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission <i>Permanent Power Available</i> Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Permanent Power Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	30 d 36 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 10 d 24 d 12 d 0 d 12 d 50 d 12 d 10 d	17/11/11 24/11/11 23/01/12 8/02/12 8/02/12 23/02/12 23/02/12 29/02/12 29/02/12 29/02/12 29/02/12 29/02/12 29/02/12 29/02/11 1/09/11 18/06/11 9/09/11 22/09/11	7/01/12 21/01/12 7/02/12 22/02/12 20/02/12 29/02/12 29/02/12 23/04/12 20/04/12 3/06/11 31/08/11 15/09/11	0 d 13 d 13 d 13 d 13 d 15 d 13 d 11 d 56 d 4 d 26 d	Inspect & Make Good Facade Inspect & Make Good	le / Progressively ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Install Facade Sun Screens (with Scaffold Removal) Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	36 d 12 d 12 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 10 d 72 d 12 d 0 d 12 d 50 d 12 d 12 d 50 d 12 d	24/11/11 23/01/12 8/02/12 1/02/12 23/02/12 23/02/12 23/02/12 29/02/12 24/05/11 24/05/11 4/06/11 1/09/11 18/06/11 9/09/11 22/09/11	21/01/12 7/02/12 22/02/12 20/02/12 29/02/12 29/02/12 23/04/12 20/04/12 3/06/11 31/08/11 15/09/11	13 d 13 d 13 d 13 d 15 d 13 d 11 d 56 d 26 d		ns (with Scaffold Removal) // Hang External F & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off
	Glazed Doors to Entry / Hang External Fire Access Doors & Fix Hardware Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	12 d 12 d 12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 12 d 0 d 12 d 0 d 12 d 50 d 12 d 12 d	23/01/12 8/02/12 1/02/12 8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 4/06/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	7/02/12 22/02/12 22/02/12 29/02/12 29/02/12 23/04/12 20/04/12 3/06/11 31/08/11 15/09/11	13 d 13 d 13 d 15 d 13 d 17 d 56 d 4 d 26 d 26 d		//Hang External F & GL) - Complete Fi & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off NSTALLATION / PERMA
	Street Level (B01 & GL) - Complete Finishes at Street Level Following Scaffold Removal Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	12 d 18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 24 d 12 d 0 d 12 d	8/02/12 1/02/12 8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 4/06/11 1/09/11 4/06/11 18/06/11 18/06/11 22/09/11	22/02/12 22/02/12 20/02/12 29/02/12 23/04/12 20/04/12 3/06/11 31/08/11 15/09/11	13 d 13 d 15 d 13 d 11 d 56 d 4 d 26 d 26 d	Street Level (BG1 & Street	& GL) - Complete Fl & GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off NSTALLATION / PERMA
	Street Level (B01 & GL) - Finishes to Underside of Building Cantilever Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit	18 d 10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 24 d 12 d 0 d 12 d	1/02/12 8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 4/06/11 1/09/11 4/06/11 18/06/11 9/09/11 22/09/11	22/02/12 20/02/12 29/02/12 29/02/12 20/04/12 3/06/11 31/08/11 15/09/11 17/06/11	13 d 15 d 13 d 11 d 56 d 4 d 26 d 26 d	SERVICES & FINISHES	& GL) - Finishes to Doors & Card Access Systems Lighting & Signage / Fit Off NSTALLATION / PERMA
	Install Car Park Tilt Doors & Card Access Systems External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Builder's Work Prior to Handover Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift's Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	10 d 6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 24 d 12 d 0 d 12 d 50 d 12 d 12 d 12 d 12 d 50 d 12 d 12 d	8/02/12 23/02/12 29/02/12 11/03/11 24/05/11 4/06/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	20/02/12 29/02/12 23/02/12 23/04/12 3/06/11 31/08/11 15/09/11 17/06/11	15 d 13 d 11 d 56 d 4 d 26 d 26 d	→ → → → → → → → → → → → → → → → → → →	Doors & Card Access Systems Lighting & Signage / Fit Off NSTALLATION / PERMA
	External Building Lighting & Signage / Fit Off Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift's Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	6 d 0 d 314 d 255 d 10 d 72 d 12 d 0 d 24 d 12 d 0 d 12 d 50 d 12 d 10 d	23/02/12 29/02/12 11/03/11 24/05/11 24/05/11 1/09/11 4/06/11 18/06/11 18/06/11 22/09/11	29/02/12 29/02/12 23/04/12 3/06/11 31/08/11 15/09/11 17/06/11	13 d 11 d 56 d 4 d 26 d 26 d	SERVICES & FINISHES	Lighting & Signage / Fit Off
	Facade Complete SERVICES & FINISHES LIFT INSTALLATION / PERMANENT POWER Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts / Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	0 d 314 d 255 d 10 d 72 d 12 d 10 d 24 d 12 d 0 d 12 d 0 d 12 d	29/02/12 11/03/11 24/05/11 24/05/11 1/09/11 1/09/11 18/06/11 18/06/11 9/09/11 22/09/11	29/02/12 23/04/12 20/04/12 3/06/11 31/08/11 15/09/11 17/06/11	11 d 56 d 4 d 26 d 26 d	SERVICES & FINISHES	NSTALLATION / PERMA
	LIFT INSTALLATION / PERMANENT POWER Substation - Install & Commission Substation Plant & Mains Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts - Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	255 d 10 d 72 d 12 d 10 d 24 d 12 d 0 d 12 d 50 d 12 d 120 d	24/05/11 24/05/11 4/06/11 1/09/11 4/06/11 18/06/11 9/09/11 22/09/11	20/04/12 3/06/11 31/08/11 15/09/11 17/06/11	4 d 26 d 26 d		
	Substation - Builder's Work Prior to Handover Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	10 d 72 d 12 d 10 d 24 d 12 d 0 d 12 d 50 d 12 d 12 d	24/05/11 4/06/11 1/09/11 4/06/11 18/06/11 9/09/11 22/09/11	3/06/11 31/08/11 15/09/11 17/06/11	26 d 26 d		
	Substation - Install & Commission Substation Plant & Mains Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/S Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	72 d 12 d 10 d 24 d 12 d 0 d 12 d 0 d 12 d	4/06/11 1/09/11 4/06/11 18/06/11 9/09/11 22/09/11	31/08/11 15/09/11 17/06/11	26 d		
	Substation - Test & Commission Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	12 d 10 d 24 d 12 d 0 d 12 d 50 d 12 d 12 d	1/09/11 4/06/11 18/06/11 9/09/11 22/09/11	15/09/11 17/06/11		→ Substation - Builder's Work Phor to Handover	
	Basement 01 Switchroom - Builder's Work Prior to Handover Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift's Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	10 d 24 d 12 d 0 d 12 d 50 d 12 d 12 d	4/06/11 18/06/11 9/09/11 22/09/11	17/06/11			ains
	Basement 01 Switchroom - Install Switch Board / Submains Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift's Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	24 d 12 d 0 d 12 d 50 d 12 d 12 d 12 d	18/06/11 9/09/11 22/09/11		26 d		
	Basement 01 Switchroom - Test & Commission Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift's Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	12 d 0 d 12 d 50 d 12 d 12 d	9/09/11 22/09/11	10/07/11	70 d		
	Permanent Power Available Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lifts - Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	0 d 12 d 50 d 12 d 12 d	22/09/11	16/07/11	70 d		
	Car Park Shuttle Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	12 d 50 d 12 d 120 d		22/09/11	29 d		
	Car Park Shuttle Lifts - Install Lift / Test & Commission Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	50 d 12 d 120 d	1 1/1/1/4 4	22/09/11	32 d		
	Passenger Lifts - Strip Shaft / Complete Builder's Work Prior to Handover Lift S/C Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	12 d 120 d	9/09/11	22/09/11	96 d		
	Passenger Lifts - Install Lift / Test & Commission Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	120 d	23/09/11 8/10/11	23/11/11 21/10/11	96 d 6 d		
	Temp. Protect & Handover Builder's Lift Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete		22/10/11	2/04/12	6 d		r Lifts - Install Lift / Test & Commi
	Builder's Lift/s Available Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete		7/01/12	10/01/12	28 d		
	Final Fit Out Lift Cars / Make Good Prior to PC Lift Installation Complete	0 d	10/01/12	10/01/12	28 d		
	Lift Installation Complete	10 d	5/04/12	20/04/12	4 d		it Out Lift Cars / Make
		0 d	20/04/12	20/04/12	1 d		
	CAR PARKS (+ PLANTROOMS BASEMENT 05 TO GFL)	254 d	11/03/11	6/02/12	53 d		NTROOMS BASEMENT 05 TO G
	Install Car Park Services	1 d	11/03/11	11/03/11	316 d		
	B05 Plantrooms - Blockwork / Complete Builder's Work prior to Handover	18 d	11/03/11	1/04/11	109 d		
	B05 Plantrooms - Install & Hook Up Main Services Plant	24 d	2/04/11	4/05/11	109 d	-Bd5 Plantrdoms - Instail & Hook Up Main Services Plant	
	B05 Plantrooms - Test & Commission	12 d	5/05/11	19/05/11	109 d	- #05 Plantrooms - Test & Commission	
	B04 Plantrooms - Blockwork / Complete Builder's Work prior to Handover	18 d	5/04/11	29/04/11	33 d	- Blockwork / Complete Builder's Work prior to Handover	
	B04 Plantrooms - Install & Hook Up Main Services Plant	24 d	30/04/11	28/05/11	101 d	I I I I I I I I I I I I I I I I I I I	
	B04 Plantrooms - Test & Commission	12 d	30/05/11	11/06/11	101 d	I I I I I I I I I I I I I I I I I I I	
	B03 Plantrooms - Blockwork / Complete Builder's Work prior to Handover	18 d	30/04/11	21/05/11	33 d		
	B03 Plantrooms - Install & Hook Up Main Services Plant	24 d	23/05/11	21/06/11	95 d		
	B03 Plantrooms - Test & Commission	12 d	22/06/11	6/07/11	95 d		
	B02 Plantrooms (Incl. Chiller Plant) - Blockwork / Complete Builder's Work prior to Handover		23/05/11	11/06/11	33 d		
	B02 Plantrooms (Incl. Chiller Plant) - Install & Hook Up Main Services Plant B02 Plantrooms (Incl. Chiller Plant) - Test & Commission	24 d	15/06/11	13/07/11	89 d		ces Plant
	B02 Plantrooms (Incl. Chiller Plant) - 1 est & Commission B01 Plantrooms (Incl. Security Control) - Blockwork / Complete Builder's Work prior to Hando	12 d ov 36 d	14/07/11 15/06/11	27/07/11 27/07/11	89 d 33 d		Puildar'a Work prior to Handavar
	B01 Plantrooms (Incl. Security Control) - Diokwork / Complete Builder's Work prior to Hande B01 Plantrooms (Incl. Security Control) - Install & Hook Up Main Services Plant	24 d	28/07/11	25/08/11	65 d		
	B01 Plantrooms (Incl. Security Control) - Test & Commission	12 d	26/08/11	9/09/11	65 d		
	GFL (Incl. Fire Control etc) - Blockwork / Complete Builder's Work prior to Handover	18 d	28/07/11	18/08/11	33 d		
	GFL (Incl. Security Control) - Install & Hook Up Main Services Plant	36 d	19/08/11	30/09/11	47 d		
	GFL (Incl. Security Control) - Test & Commission	12 d	1/10/11	17/10/11	47 d		
1	Test & Commission Integrated Car Park Systems	40 d	18/10/11	7/12/11	47 d		
	Fire Stairs - Finishes & Fit Off	36 d	19/08/11	30/09/11	33 d		
1	Garbage Rooms & Stores - Finishes & Fit Off	36 d	19/08/11	30/09/11	33 d		
1	Car Park Shuttle Lift Lobbies - Finishes & Fit Off	24 d	1/10/11	1/11/11	33 d		-it Off
	Metalwork - Bollards, Guards, etc	18 d	2/11/11	22/11/11	33 d		
	Tag Services / Paint / Fit Out Signage, etc	24 d	23/11/11	6/01/12	33 d		Signage, e <mark>t</mark> c
	Clean Down / Seal Slab & Line Marking / Install Wheel Stops etc	12 d	7/01/12	20/01/12	33 d		Line Marki <mark>n</mark> g / In
	Defect Inspections & Rectification	12 d	21/01/12	6/02/12	33 d		lectification
	Car Park Complete	0 d	6/02/12	6/02/12	40 d		
	B01 COMMERCIAL LOBBY (+ GROUND FLOOR)	237 d	10/05/11	10/03/12	5 d		CIAL LOBBY (+ GROUND FLOC
	High Level Services Rough In / Services Risers	18 d	10/05/11	30/05/11	93 d		
+ $+$	Install Escalator / Test & Commission	6 d	31/05/11	6/06/11	93 d		
+	Construct Internal Tenant & Office Walls / Internal Glazing	20 d	7/06/11 2/07/11	1/07/11 23/07/11	93 d 123 d		
┥─┤─	Multi-Purpose Amenities - Membrane, Screeds & Tiling	18 d 8 d	2/07/11 25/07/11	23/07/11 2/08/11	123 d 123 d		ilinas
┥──┤──	Multi-Purpose Amenities - PB Ceilings / Sand, Set & Paint Ceilings Multi-Purpose Amenities - Install Vanities / Vanity Tops / WC Partitions	8 d 5 d	3/08/11	9/08/11	123 d 123 d		
┥─┤─	Multi-Purpose Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	5 d 12 d	10/08/11	23/08/11	123 d		
┫──┤──	Manuar arpose Americae - riyuraulie rit On / riunents / Services Fit On	12 d 20 d	24/08/11	16/09/11	123 d		
┥──┤──		20 d	19/10/11	9/11/11	8 d		
	Multi-Purpose Office & BOH - Finishes & Fit Off	10 0	10/10/11		54		
SOLID S			Milestone	-		Project Summary	
	Multi-Purpose Office & BOH - Finishes & Fit Off Lobby - Wall Cladding / Linings			•			
	Multi-Purpose Office & BOH - Finishes & Fit Off Lobby - Wall Cladding / Linings SUPPORT rene: (02) 9743 4666		Summary			Progress Split Task	
hand Parring &	Multi-Purpose Office & BOH - Finishes & Fit Off Lobby - Wall Cladding / Linings						
	Multi-Purpose Office & BOH - Finishes & Fit Off Lobby - Wall Cladding / Linings SUPPORT none: (02) 9743 4666 one: (07) 5530 6502 Critical Task Non-Critical Task						
Date : 4/03/1	Multi-Purpose Office & BOH - Finishes & Fit Off Lobby - Wall Cladding / Linings support one: (02) 9743 4666 Critical Task						



MASTER PROGRAMME

							Page 5 of 9				S3990N - C01 Rev A
Page Parents QI	LD Phone: (07) 5630 6502 Non-Critic IC Phone: (03) 9500 0992	al Task		Summary			Progress			Split Task	
PPORT /	OLID SUPPORT Critical Ta SW Phone: (02) 9743 4666			Milestone	•		Project Summary	-		Complete Milestone ⊽	
53 54	Amenities - Install Vanities / Vanity Tops / WC Partitions Amenities - Hydraulic Fit Off / Fitments / Services Fit Off		5 d 12 d	29/09/11 7/10/11	6/10/11 20/10/11	13 d 13 d					Amenities - Install Vanities / Vanity Tops / WC Partitions
2	Amenities - PB Ceilings / Sand, Set & Paint Ceilings		8 d	20/09/11	28/09/11	13 d					Amenities - PB Ceilings / Sand, Set & Paint Ceilings
	Amenities - Wall Linings (Set & Sand) / Render Amenities - Membrane, Screeds & Tiling		6 d 18 d	22/08/11 29/08/11	27/08/11 19/09/11	13 d 13 d					Amenities - Wall Linings (Set & Sand) / Render
	Amenities - Rough In & Test Wall Services		12 d	8/07/11	21/07/11	38 d					Amerities - Rough In & Test Wall Services
	High Level Services Rough In / Services Risers Set Out / Erect Door Frames / Stud Wall Framing		18 d 6 d	23/06/11 30/06/11	14/07/11 7/07/11	20 d 20 d					High Level Services Rough In / Services Risers
	LEVEL C3 BASE BUILDING WORKS		112 d	23/06/11	7/11/11	13 d					LEVEL C3 BASE BUILDING WORKS
	Defect Inspections & Rectification Level C2 Complete / Available Tenant Fit Out		8 d <mark>0 d</mark>	8/10/11 17/10/11	17/10/11 17/10/11	18 d 18 d					Operations & Rectification
	Lay Carpet & Protect		6 d	29/09/11	7/10/11	18 d					Carpet & Protect
	Fitout Signage, Mirrors, Ceiling Tiles etc		18 d 12 d	22/09/11 22/09/11	7/10/11	18 d					
	Final Paint / Make Good / Builder's Clean Fit Off Services / Test & Commission Floor Services		10 d 18 d	10/09/11 22/09/11	21/09/11 14/10/11	18 d 18 d					Final Paint / Make Good / Builder's Clean
	Hang Doors & Fix Hardware		4 d	6/09/11	9/09/11	18 d					Hang Doors & Fix Hardware
	Lift Lobbies - Floor Tiling / Floor Finishes Lift Lobbies - Lift Front Finishes		4 d 6 d	8/09/11 13/09/11	12/09/11 19/09/11	20 d 20 d					Lift Lobbies - Floor Tilling / Floor Finishes
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint		8 d	29/08/11	7/09/11	20 d					Litt Lobbies - PB Ceillings & Bulkheads / Set, Sand & Paint
	Fire Stairs - Handrails & Finishes		6 d	29/08/11	3/09/11	18 d					Fire Stairs - Handrails & Finishes
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc		12 d 8 d	15/08/11 29/08/11	27/08/11 7/09/11	18 d 18 d					Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc
	Tenancies - Initial Paint		8 d	4/08/11	13/08/11	18 d					Tenancies - Initial Paint
+	Tenancies - Services RI Walls / Test Wall Services Tenancies - Wall Linings (Set & Sand) / Render		8 d 12 d	23/06/11 21/07/11	1/07/11 3/08/11	15 d 0 d					Tenancies - Services RI Walls / Test Wall Services Tenancies - Wall Linings (Set & Sand) Render
	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off		12 d	15/09/11	28/09/11	18 d					Amenities - Hydraulic Fit Off / Fitments / Services Fit Off
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings Amenities - Install Vanities / Vanity Tops / WC Partitions		8 d 5 d	30/08/11 9/09/11	8/09/11 14/09/11	18 d 18 d					Amenities - PB Ceilings / Sand, Set & Paint Ceilings Amenities - Install Vanities / Vanity Tops / WC Partitions
	Amenities - Membrane, Screeds & Tiling		18 d	9/08/11	29/08/11	18 d					Amenities - Membrane, Screeds & Tiling
	Amenities - Rough In & Test Wall Services Amenities - Wall Linings (Set & Sand) / Render		12 d 6 d	23/06/11 1/08/11	7/07/11 6/08/11	38 d 18 d					Amenities - Rough In & Test Wall Services
	Set Out / Erect Door Frames / Stud Wall Framing		6 d	16/06/11	22/06/11	15 d					Set Out / Erect Door Frames / Stud Wall Framing
	LEVEL C2 BASE BUILDING WORKS High Level Services Rough In / Services Risers		107 d 18 d	7/06/11 7/06/11	17/10/11 29/06/11	15 d 15 d					
	Level C1 Complete / Available Tenant Fit Out		0 d	24/09/11	24/09/11	23 d					
	Lay Carpet & Protect Defect Inspections & Rectification		6 d 8 d	9/09/11 16/09/11	15/09/11 24/09/11	23 d 23 d					Legy Carpet & Protect
	Fitout Signage, Mirrors, Ceiling Tiles etc		12 d	1/09/11	15/09/11	23 d					Fitout Signage, Mirrors, Ceiling Tiles etc
	Final Paint / Make Good / Builder's Clean Fit Off Services / Test & Commission Floor Services		10 d 18 d	20/08/11 1/09/11	31/08/11 22/09/11	23 d 23 d					Final Paint / Make Good / Builder's Clean
	Hang Doors & Fix Hardware		4 d	16/08/11	19/08/11	23 d					Hang Doors & Fix Hardware
	Lift Lobbies - Floor Tiling / Floor Finishes Lift Lobbies - Lift Front Finishes		4 d 6 d	18/08/11 23/08/11	22/08/11 29/08/11	25 d 25 d					Lift Lobbies - Floor Tiling / Floor Finishes
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint		8 d	9/08/11	17/08/11	25 d					Loopies - PB Cellings & Bulkheads / Set, Sand & Paint
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc Fire Stairs - Handrails & Finishes		8 d 6 d	9/08/11 9/08/11	17/08/11 15/08/11	23 d 23 d					Financies - Balustrade to Atrium / Atrium Edge Finishes etc
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles		12 d	25/07/11 9/08/11	6/08/11	23 d					- Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles
	Tenancies - Wall Linings (Set & Sand) / Render Tenancies - Initial Paint		12 d 8 d	30/06/11 15/07/11	14/07/11 23/07/11	23 d					Tenancies - Wall Linings (Set & Sand) / Render
	Tenancies - Services RI Walls / Test Wall Services		8 d 12 d	7/06/11 30/06/11	17/06/11 14/07/11	10 d 0 d					Tenancies - Services RI Walls / Test Wall Services Tenancies - Wall Linkos (Set & Sand) / Penter
_	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off		12 d	25/08/11	8/09/11	23 d					Amenities - Hydraulic Fit Off / Fitments / Services Fit Off
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings Amenities - Install Vanities / Vanity Tops / WC Partitions		8 d 5 d	10/08/11 19/08/11	18/08/11 24/08/11	23 d 23 d					Amenities - PB Ceilings / Sand, Set & Paint Ceilings
	Amenities - Membrane, Screeds & Tiling		18 d	19/07/11	9/08/11	23 d					Amenities - Membrane, Screeds & Tiling
	Amenities - Rough In & Test Wall Services Amenities - Wall Linings (Set & Sand) / Render		12 d 6 d	7/06/11 12/07/11	22/06/11 18/07/11	38 d 23 d					Amenities - Rough In & Test Wall Services
;	Set Out / Erect Door Frames / Stud Wall Framing		6 d	31/05/11	6/06/11	10 d					
	LEVEL C1 (BASE BUILDING WORKS) High Level Services Rough In / Services Risers		102 d 18 d	24/05/11 24/05/11	24/09/11 15/06/11	10 d					LÉVĚL C1 (BASE BUILDING WORKS)
	Commercial Lobby Complete		0 d	10/03/12	10/03/12	5 d					
	Fitout Signage, Display Board, Screens etc Defect Inspections & Rectification		15 d 12 d	8/02/12 27/02/12	25/02/12 10/03/12	8 d 8 d					Fitout Signage, Display Board Screens etc
_	Lay Carpet (Offices) & Protect		3 d	8/02/12	10/02/12	8 d					Fit Off Service\$ / Test & Commission Floor. ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓
	Final Paint / Make Good / Builder's Clean Fit Off Services / Test & Commission Floor Services		12 d 12 d	23/01/12 8/02/12	7/02/12 22/02/12	8 d 11 d					Final Paint / Make Good / Builder's Clean
_	Building Manager / Mail Room - Finishes & Fit Off Ground Floor - Services & Finishes Commercial Public Link		30 d 36 d	19/10/11 24/11/11	23/11/11 21/01/12	44 d 8 d					Building Manager / Mail Room - Finishes & Fit Off
	Lobby - Lift Front Finishes		12 d	9/01/12	21/01/12	8 d					→ → → → → → → → → → → → → → → → → → →
	Lobby - Glazed Balustrade Void Lobby - Floor Paving / Tiling		6 d 12 d	5/12/11 12/12/11	10/12/11 7/01/12	8 d 8 d					↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓
_	Lobby - Install Susp. Ceilings / Ceiling Finishes & Fit Off		18 d	10/11/11	3/12/11	-28 -26 -24 8 d	-22 -20 -18 -16 -14 -12 -1	0 -8 -6 -4 -2 1	3 5 7 9 11 1	3 15 17 19 21 23 25 27 29 31 33 35	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep 137 39 14 143 16 147 163 165 167 69 171 79 181 183 163 163 165 167 69 171 79 181 183 163 163 165 17 19 183 163 163 165 167 69 171 79 181 183 163 163 165 17 69 171 19 151 183 163 163 165 17 69 171 179 163 163 163 165 17 171 179 163 163 163 163 163 163 163 163 163 163 163 163 163 163 163 163 </td
-	Lakhy, Install Cyan, Cailings / Cailing Finishas 9, Fit Off		10 4	10/11/11	2/12/11		-22 -20 -18 -16 -14 -12 -1	0 -8 -6 -4 -2 1	3 5 7 9 11 1	3 15 17 19 21 23 25 27 29 31 33 35	



MASTER PROGRAMME

Т	ask Name	Dur	Start	Finish	Fle				2012
0						28 26 24 22 20 18 16 14 12 10 8 6 4 2 1 3	Jui Aug Sep Oct Nov Dec Jan Feb Mar 5 7 9 11 13 15 17 19 21 23 25 27 29 31 33 35 37 39 41 4	Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb 43 45 47 49 51 53 55 57 59 61 63 65 67 69 71 73 75 177 79 81 83 85 87 89 91	Mar Apr May Jun Jul Aug Sep 93 95 97 99 101 103 105 107 109 111 113 115 117 119 121
	Tenancies - Services RI Walls / Test Wall Services	8 d	8/07/11	16/07/11	20			Tenancies - Services RI Walls / Test Wall Serv	
	Tenancies - Wall Linings (Set & Sand) / Render Tenancies - Initial Paint	12 d 8 d	11/08/11 25/08/11	24/08/11 2/09/11		d 3 d		Tenancies - Wall Linings (Set & Sand)	// Render
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d	3/09/11	17/09/11		3d		Tenancies - Bulkheads / Install C	elling Grids & Services Tiles
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d	19/09/11	27/09/11		3 d		Tenancies - Balustrade to Atriu	
	Fire Stairs - Handrails & Finishes	6 d	19/09/11	24/09/11		3 d		- Fire Stairs - Handrails & Finishe	
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	8 d	19/09/11	27/09/11	15	5d		Lift Lobbies - PB Ceilings & Bu	
	Lift Lobbies - Floor Tiling / Floor Finishes	4 d	28/09/11	1/10/11	15	5 d		Lift Lobbies - Floor Tiling / Flo	y Finishes
	Lift Lobbies - Lift Front Finishes	6 d	5/10/11	11/10/11	15	5d		Lift Lobbies - Lift Front Finis	hes
	Hang Doors & Fix Hardware	4 d	26/09/11	29/09/11	13	3 d		Hang Doors & Fix Hardware	
	Final Paint / Make Good / Builder's Clean	10 d	30/09/11	13/10/11		3 d		Fihal Paint / Make Good / B	
	Fit Off Services / Test & Commission Floor Services	18 d	14/10/11	4/11/11		3 d			Commission Floor Services
	Fitout Signage, Mirrors, Ceiling Tiles etc	12 d	14/10/11	27/10/11		3 d		Fitout Signage, Mirrors	Ceiling Tiles etc
	Lay Carpet & Protect	6 d	21/10/11	27/10/11		3 d		Lay Carpet & Protect	
	Defect Inspections & Rectification	8 d	28/10/11	7/11/11		3d		- Defect Inspections & F	ectification
	Level C3 Complete / Available Tenant Fit Out	0 d	7/11/11	7/11/11	13				
	LEVEL C4 BASE BUILDING WORKS	118 d	7/07/11 7/07/11	26/11/11 27/07/11		d d		LEVEL C4 BASE	
	High Level Services Rough In / Services Risers Set Out / Erect Door Frames / Stud Wall Framing	18 d 6 d	14/07/11	20/07/11	26	d d		High Level Services Rough In / Services Ris Services Ris Services Ris Services Ris Services Ris Services Ris	
	Amenities - Rough In & Test Wall Services	12 d	21/07/11	3/08/11		d		Amenities - Rough In & Test Wall Services	
	Amenities - Wall Linings (Set & Sand) / Render	6 d	12/09/11	17/09/11		d		Amenities - Wall Linings (Set & S	
	Amenities - Membrane, Screeds & Tiling	18 d	19/09/11	11/10/11		d		- Amenities - Membrane, Sore	
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d	12/10/11	20/10/11		d		Amenities - PB Ceilings / S	
	Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d	21/10/11	26/10/11		d			s / Vanity Tops / WC Partitions
	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	12 d	27/10/11	10/11/11		d d			Fit Off / Fitments / Services Fit Off
	Tenancies - Services RI Walls / Test Wall Services	8 d	21/07/11	29/07/11		5 d		Tenancies - Services RI Walls / Test Wall	
	Tenancies - Wall Linings (Set & Sand) / Render	12 d	31/08/11	14/09/11	0	d		Tenancies - Wall Linings (Set & S	
	Tenancies - Initial Paint	8 d	15/09/11	23/09/11	8	d		Tenancies - Initial Paint	
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d	24/09/11	10/10/11	8	d		Tenancies - Bulkheads / Insi	all Ceiling Grid <mark>s</mark> & Services Til <mark>e</mark> s
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d	11/10/11	19/10/11	8	d			Atrium / Atrium Edge Finishes etc
	Fire Stairs - Handrails & Finishes	6 d	11/10/11	17/10/11		d		Fine Stairs - Handrails & Fine Stairs - Hand	
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	8 d	11/10/11	19/10/11) d		- Lift Lobbies - PB Ceilings of	
	Lift Lobbies - Floor Tiling / Floor Finishes	4 d	20/10/11	24/10/11) d		- Floor Tiling	
	Lift Lobbies - Lift Front Finishes	6 d	25/10/11	1/11/11)d		Lobbies - Lift Front I	
	Hang Doors & Fix Hardware	4 d	18/10/11	21/10/11		d		Hang Doors & Fix Hardwa	
	Final Paint / Make Good / Builder's Clean	10 d	22/10/11	3/11/11		d		- Final Paint / Make Goo	
	Fit Off Services / Test & Commission Floor Services	18 d	4/11/11	24/11/11		d			est & Commission Floor Services
	Fitout Signage, Mirrors, Ceiling Tiles etc	12 d	4/11/11	17/11/11 17/11/11		d d		Fitout Signage, Mirro	
	Lay Carpet & Protect Defect Inspections & Rectification	6 d 8 d	11/11/11 18/11/11	26/11/11		d		→ → → → → → → → → → → → → → → → → → →	
	Level C4 Complete / Available Tenant Fit Out	0 d	26/11/11	26/11/11	8			26/11/11	
	LEVEL C5 BASE BUILDING WORKS	123 d	20/07/11	2/01/12		d d			BASE BUILDING WORKS
	High Level Services Rough In / Services Risers	125 u	20/07/11	10/08/11		ld		High Level Services Rough In / Services	
	Set Out / Erect Door Frames / Stud Wall Framing	6 d	27/07/11	2/08/11		Id		Set Out / Erect Door Frames / Stud Wall Fr	
	Amenities - Rough In & Test Wall Services	12 d	3/08/11	17/08/11		d d		Amerities - Rough In & Test Wall Servic	
	Amenities - Wall Linings (Set & Sand) / Render	6 d	30/09/11	8/10/11		d		Amenities - Wall Linings (Set	
	Amenities - Membrane, Screeds & Tiling	18 d	10/10/11	29/10/11	4	d		Amenities - Membrane,	
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d	1/11/11	9/11/11	4	d			s / Sand, Set & Paint Ceilings
	Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d	10/11/11	15/11/11	4	d			nities / Vanity Tops / WC Partitions
	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	12 d	16/11/11	30/11/11		d			ulic Fit Off / Fitments / Services Fit Off
	Tenancies - Services RI Walls / Test Wall Services	8 d	3/08/11	12/08/11		ld		Terlancies - Services RI Walls / Test Wa	
	Tenancies - Wall Linings (Set & Sand) / Render	12 d	20/09/11	5/10/11		d		Tenancies - Wall Linings (Set	& Sand) / Render
	Tenancies - Initial Paint	8 d	6/10/11	14/10/11		d			
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d	15/10/11	28/10/11		d			Install Ceiling Grids & Services Tiles
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d	29/10/11	8/11/11		d			to Atrium / Atrium Edge Finishes etc
	Fire Stairs - Handrails & Finishes Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	6 d	29/10/11	5/11/11		d		Fire Stairs - Handrails	
		8 d	29/10/11 9/11/11	8/11/11		d d			gs & Bulkheads / Set, Sand & Paint
	Lift Lobbies - Floor Tiling / Floor Finishes Lift Lobbies - Lift Front Finishes	4 d	9/11/11	12/11/11		d d		- Lift Lobbies - Floor Ti - Lift Lobbies - Lift Fro	
	Hang Doors & Fix Hardware	6 d 4 d	14/11/11 7/11/11	19/11/11 10/11/11		d		T Hang Doors & Fix Hai	
	Final Paint / Make Good / Builder's Clean	4 d 10 d	11/11/11	22/11/11		d d			
	Fit Off Services / Test & Commission Floor Services	18 d	23/11/11	16/12/11		d			s / Test & Commission Floor Services
	Fitout Signage, Mirrors, Ceiling Tiles etc	10 d	23/11/11	9/12/11		d d			Mirrors, Ceiling Tiles etc
	Lay Carpet & Protect	6 d	3/12/11	9/12/11		d d		Lay Carpet & Pi	
	Defect Inspections & Rectification	8 d	10/12/11	2/01/12		<u>d</u>			ections & Rectification
	Level C5 Complete / Available Tenant Fit Out	0 d	2/01/12	2/01/12		d			
	LEVEL C6 BASE BUILDING WORKS	129 d	1/08/11	20/01/12		d			C6 BASE BUILDING WORK\$
	High Level Services Rough In / Services Risers	18 d	1/08/11	22/08/11		9 d		+ High Level Services Rough In / Service	s Risers
	Set Out / Erect Door Frames / Stud Wall Framing	6 d	9/08/11	15/08/11	39	9 d		Set Out / Erect Door Frames / Stud Wal	
	Amenities - Rough In & Test Wall Services	12 d	16/08/11	29/08/11		F d		Amenities - Rough In & Test Wall Sei	vices
	Amenities - Wall Linings (Set & Sand) / Render	6 d	24/10/11	29/10/11	0	d		Wall Linings	(Set & Sand) / Render
NSV	D SUPPORT Critical Task NPhone: (02) 9743 4666 Non-Critical Task Non-Critical Task	[Milestone Summary			Project Summary Progress	Complete Milestone Split Task		
VIC	Phone: (03) 9500 0992								



MASTER PROGRAMME

	Task Name	Dur Start	Finish	F	loat		2010			2011		1	2012
0					-2	/ Dec Jan Feb Mar A 28 -26 -24 -22 -20 -18 -16 -14 -12 -10 →	Apr May Jun Jul Au 8 -6 -4 -2 1 3 5 7 9 11	Ig Sep Oct Nov Dec J 1 13 15 17 19 21 23 25 27 29 31	Jan Feb Mar Apr May 33 35 37 39 41 43 45 47 49 51	Jun Jul Aug 3 55 57 59 61 63 65	Sep Oct Nov Dec J 5 67 69 71 73 75 77 79 81 83	an Feb Mar Apr May 35 87 89 91 93 95 97 99 101103	Jun Jul Aug Sep
	Amenities - Membrane, Screeds & Tiling	18 d 1/11/11			0 d						Amenities	s - Memb <mark>ran</mark> e, Screeds & <mark>T</mark> il	ing
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d 22/11/1	1 3/12/11	(0 d						Ameni	ties - PB Ce <mark>i</mark> lings / \$and, \$e	t & Paint Cei <mark>l</mark> ings
	Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d 5/12/11			0 d						and an	nities - Install Vanities / Vani	
	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	12 d 10/12/1			0 d							Ameniti <mark>es - Hy</mark> draulic Fit O	f / Fitments / <mark>Services Fit (</mark>
	Tenancies - Services RI Walls / Test Wall Services	8 d 16/08/1	1 24/08/11	3	39 d						Tenancies - Services RI Wa	ills / Tes <mark>t Wa</mark> ll Services	
	Tenancies - Wall Linings (Set & Sand) / Render	12 d 13/10/1	1 26/10/11	(0 d						Tenancies - W	all Linings (Set & Sand) / Re	nder
	Tenancies - Initial Paint	8 d 27/10/1	1 5/11/11	(0 d						Tenancies -	Initial Paint	
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d 7/11/11	19/11/11	(0 d						Tenancie	s - Bulkheads / Install Ceilin	g Grids & Ser <mark>vices Tiles</mark>
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d 21/11/1	1 30/11/11	(0 d						Tenano	cies - Balustrade to Atrium /	Atrium Edge <mark>F</mark> inishes etc
	Fire Stairs - Handrails & Finishes	6 d 21/11/1	1 26/11/11	(0 d						Fire Sta	irs - Handrails & Finishes	
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	8 d 21/11/1	1 30/11/11	2	2 d						→	bies - P <mark>B</mark> Ceilings & Bulkhe	ads / Set, Sa <mark>n</mark> d & Paint
	Lift Lobbies - Floor Tiling / Floor Finishes	4 d 3/12/11	7/12/11	2	2 d						4it La	obbies - Flo <mark>o</mark> r Tiling / Floo <mark>r</mark> F	inishes
	Lift Lobbies - Lift Front Finishes	6 d 8/12/11	14/12/11	2	2 d						Lift I	obbies - Lift Front Finishes	
	Hang Doors & Fix Hardware	4 d 29/11/1	1 5/12/11	(0 d							Doors & Fix Hardware	
	Final Paint / Make Good / Builder's Clean	10 d 6/12/11	16/12/11	(0 d						Fina	al Paint / Make Good / Build	er's Clean
	Fit Off Services / Test & Commission Floor Services	18 d 17/12/1	1 20/01/12	(0 d							Fit Off Services / Test &	
	Fitout Signage, Mirrors, Ceiling Tiles etc	12 d 17/12/1	1 13/01/12	(0 d							Fitout Signage, Mirrors, C	
	Lay Carpet & Protect	6 d 7/01/12	2 13/01/12	(0 d						na na air an i an i an i an i an i an i	Lay Carpet & Protect	<u> </u>
	Defect Inspections & Rectification	6 d 14/01/1			0 d							Defect Inspections & Re	ctification
	Level C6 Complete / Available Tenant Fit Out	0 d 20/01/1			0 d							-20/01/12	
	LEVEL C7 BASE BUILDING WORKS	131 d 13/08/1			9 d							LEVEL C7 BASE BU	IILDING WORKS
	High Level Services Rough In / Services Risers	18 d 13/08/1			9 d 19 d						High Level Services Roug		
	Set Out / Erect Door Frames / Stud Wall Framing	6 d 20/08/1			19 d						-Set Out / Erect Door Frame		
	Amenities - Rough In & Test Wall Services	12 d 27/08/1			56 d						Amenities - Rough In &		••••••••••••••••••••••••••••••••••••••
		6 d 5/11/11			12 d								Render
	Amenities - Wall Linings (Set & Sand) / Render	18 d 12/11/1			12 d							Wall Linings (Set & Sand) /	
	Amenities - Membrane, Screeds & Tiling											ities - Membrane, Screeds &	
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d 7/12/11			12 d							nities - PB Cellings / Sand,	
	Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d 16/12/1			12 d							Amenities - Install Vanities /	
	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	12 d 5/01/12			12 d							Amenities - Hydraulic Fit	Oπ / Hitments / Services F
	Tenancies - Services RI Walls / Test Wall Services	8 d 27/08/1			19 d						Tenancies - Services RI		
	Tenancies - Wall Linings (Set & Sand) / Render	10 d 27/10/1			8 d							Wall Linings (Set & Sand) /	Render
	Tenancies - Initial Paint	8 d 9/11/11		1	12 d						Tenancie	s - Initial Paint	
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d 18/11/1	1 5/12/11	1	12 d						Tenar	cies - Bulkheads / Install Ce	iling Grids & Services Tile
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d 6/12/11	14/12/11	1	12 d						- Ten	ancies - <mark>Balu</mark> strade to Atriun	n / Atrium Ed <mark>g</mark> e Finishes e
	Fire Stairs - Handrails & Finishes	6 d 6/12/11	12/12/11	1	12 d						- ⊢ Fire	Stairs - Handrails & Finishes	
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	8 d 6/12/11	14/12/11	1	l4 d						<mark>-</mark> 4,ift	obbies - PB Ceilings & Bull	heads / Set, <mark>Sand & Paint</mark>
	Lift Lobbies - Floor Tiling / Floor Finishes	4 d 15/12/1	1 2/01/12	1	l4 d							lift Lobbies - Floor Tiling / F	oor Finishes
	Lift Lobbies - Lift Front Finishes	6 d 3/01/12	9/01/12	1	14 d							Lift Lobbies - Lift Front Fini	shes
	Hang Doors & Fix Hardware	4 d 13/12/1	1 16/12/11	1	12 d						Har	g Doors & Fix Hardware	
	Final Paint / Make Good / Builder's Clean	10 d 17/12/1	1 11/01/12	1	12 d							Final Paint / Make Good /	Builder's Clean
	Fit Off Services / Test & Commission Floor Services	18 d 12/01/1	2 3/02/12	1	12 d							Fit Off Services / Tes	& Commission Floor Serv
	Fitout Signage, Mirrors, Ceiling Tiles etc	12 d 12/01/1			12 d							Fitout Signage, Mirrors,	ččččč <mark>.</mark> ččččč
	Lay Carpet & Protect	6 d 19/01/1			12 d								
	Defect Inspections & Rectification	8 d 28/01/1			12 d							Defect Inspections &	Rectification
	Level C7 Complete / Available Tenant Fit Out	0 d 6/02/12			9 d							- 6/02/12	
	LEVEL C8 BASE BUILDING WORKS	131 d 25/08/1			7 d								BUILDING WORKS
	High Level Services Rough In / Services Risers	18 d 25/08/1			19 d						High Level Services R		
	Set Out / Erect Door Frames / Stud Wall Framing	6 d 1/09/11			19 d						Set Out / Erect Door Fra		
	Amenities - Rough In & Test Wall Services	12 d 9/09/11			54 d						Amenities - Rough In		
	Amenities - Kougir in a rest wai Scrites Amenities - Wall Linings (Set & Sand) / Render	6 d 17/11/1			10 d							s - Wall Linings (Set & Sand) / Render
	Amenities - Wair Linings (Set & Sand) / Render Amenities - Membrane, Screeds & Tiling	18 d 24/11/1			10 d							enities - Membrane, Screed	
	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d 2/01/12			10 d							Amenities - PB Ceilings / S	
	Amenities - Po Cenings / Sand, Set & Paint Cenings Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d 11/01/1			10 d							Amenities - Install Vanitie	
	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off												
	Tenancies - Services RI Walls / Test Wall Services				b 0							Amenities - Hydraulic	
		8 d 9/09/11			19 d						Tenancies - Services I		
	Tenancies - Wall Linings (Set & Sand) / Render	10 d 9/11/11			8 d							s - Wall Linings (Set & Sand	
	Tenancies - Initial Paint	8 d 21/11/1			b 0 d							ies - Initial Paint	
	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d 3/12/11			b 0							ancies - Bulkheads / Install	· · · · · · · · · · · · · · · · · · ·
	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d 17/12/1			10 d							Tenancies - Balustrade to	
	Fire Stairs - Handrails & Finishes	6 d 17/12/1			10 d							Fire Stairs - Handrails & Fir	
	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	8 d 17/12/1			12 d							Lift Lobbies - PB Ceilings 8	a
	Lift Lobbies - Floor Tiling / Floor Finishes	4 d 10/01/1			12 d							Lift Lobbies - Floor Tiling	۵
	Lift Lobbies - Lift Front Finishes	6 d 14/01/1			12 d							Lift Lobbies - Lift Front F	
	Hang Doors & Fix Hardware	4 d 7/01/12			10 d							Hang Doors & Fix Hardwa	
	Final Paint / Make Good / Builder's Clean	10 d 12/01/1			10 d							Final Paint / Make Good	ຂໍ້ການກວ່າການຂໍ້ການກວ່າການຂໍ້ກ່ຽວການຂໍ້ການວ່າການຂໍ້ການເຂົ້າການ
	Fit Off Services / Test & Commission Floor Services	18 d 24/01/1			10 d								est & Commi <mark>s</mark> sion Floor S
_	Fitout Signage, Mirrors, Ceiling Tiles etc	12 d 24/01/1	2 8/02/12	1	10 d							🕂 📕 Fitout Signage, Mirro	rs, Ceiling Ti <mark>l</mark> es etc
	Lay Carpet & Protect	6 d 2/02/12	8/02/12	1	10 d							Lay Carpet & Protec	
	Defect Inspections & Rectification	8 d 9/02/12	2 18/02/12	1	10 d							Defect Inspections	& Rectificati <mark>o</mark> n
	Level C8 Complete / Available Tenant Fit Out	0 d 18/02/1.	2 18/02/12	7	7 d							18/02/12	••••••••••••••••••••••••••••••••••••••
	LEVEL C9 BASE BUILDING WORKS	131 d 7/09/1			5 d							LEVEL C9 BAS	E BUILDING WORKS
										· · · · · · ·			
S	OLID SUPPORT Critical Task	Milestor	ne v			Project Summary		Complete Milestone ⊽					
	SW Phone: (02) 9743 4666						· · · ·	·					
	LD Phone: (07) 5630 6502	Summa	ry 🔤			Progress		Split Task					
ing it													
V HER	IC Phone: (03) 9500 0992												



MASTER PROGRAMME

						 	GRAMIN							
ID 1	Task Name	Dur	Start	Finish	Float	ec Jan Feb M	Mar Apr May	2010 Jun Jul	Aug Sep Oct No	25 27 20 34 32 3	Feb Mar Apr	2011 May Jun Jul Aug Sep Oct Nov Dec 49 51 53 55 57 59 61 63 65 67 69 71 73 75 77 79 81	Jan Feb Mar Apr 1	2012 Iav Jun Jul Aug Sep Oct No 1031051071091111131151171191211231251271
497	High Level Services Rough In / Services Risers	18 d	7/09/11	27/09/11	49 d			13131/		20121123131133	55 57 55 41 43 45 47	High Level \$ervi	es Rough In / Services Rise	s i i i i i i i i i i i i i i i i i i i
498	Set Out / Erect Door Frames / Stud Wall Framing	6 d	14/09/11	20/09/11	49 d								or Frames / Stud Wall Frami	9
499	Amenities - Rough In & Test Wall Services	12 d	21/09/11	6/10/11	52 d								ugh In & Test Wall Services	
500 501	Amenities - Wall Linings (Set & Sand) / Render Amenities - Membrane, Screeds & Tiling	6 d 18 d	30/11/11 9/12/11	8/12/11 12/01/12	8 d 8 d	 							nenities - Wall Linings (Set &	· · · · · · · · · · · · · · · · · · ·
502	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d	13/01/12	21/01/12	8 d								Amenities - Membrane	screeds & ming gs / Sand, Set & Paint Ceilings
503	Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d	23/01/12	30/01/12	8 d								····· • • • • • • • • • • • • • • • • •	anities / Vanity Tops / WC Partitions
504	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	12 d	31/01/12	14/02/12	8 d									aulic Fit Off / Fitments / Services Fit Ofi
505	Tenancies - Services RI Walls / Test Wall Services	8 d	21/09/11	29/09/11	49 d							<mark></mark>	rices RI <mark>Wall</mark> s / Test Wall Se	
506	Tenancies - Wall Linings (Set & Sand) / Render	10 d	21/11/11	5/12/11	8 d								nancies - Wall Linings (Set &	Sand) / Render
507	Tenancies - Initial Paint	8 d	6/12/11	14/12/11	8 d	 							enancies - Initial Paint	
508	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d	15/12/11	11/01/12	b 8	 								/Install Ceiling Grids & Services Tiles
509 510	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d	12/01/12	20/01/12	8 d	 								e to Atrium / Atrium Edge Finishes etc
510	Fire Stairs - Handrails & Finishes Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	6 d 8 d	12/01/12 12/01/12	18/01/12 20/01/12	8 d 10 d									
512	Lift Lobbies - Floor Tiling / Floor Finishes	4 d	21/01/12	25/01/12	10 d								- Lift Lobbies - Floor 1	ngs & Bulkheads / Set, Sand & Paint iling / Floor Finishes
513	Lift Lobbies - Lift Front Finishes	6 d	28/01/12	3/02/12	10 d								Lift Lobbies - Lift F	
514	Hang Doors & Fix Hardware	4 d	19/01/12	23/01/12	8 d								Hang Doors & Fix Ha	
515	Final Paint / Make Good / Builder's Clean	10 d	24/01/12	6/02/12	8 d									Good / Builder's Clean
516	Fit Off Services / Test & Commission Floor Services	18 d	7/02/12	28/02/12	8 d									s / Test & Commission Floor Services
517	Fitout Signage, Mirrors, Ceiling Tiles etc	12 d	7/02/12	21/02/12	8 d								-Fitout Signage	Mirrors, Ceiling Tiles etc
518	Lay Carpet & Protect	6 d	15/02/12	21/02/12	8 d								4ay Carpet & F	rotect
519	Defect Inspections & Rectification	8 d	22/02/12	1/03/12	8 d								Pefect Inspe	tions & Rectification
520	Level C9 Complete / Available Tenant Fit Out	0 d	1/03/12	1/03/12	5 d								1/03/12	
521	LEVEL C10 BASE BUILDING WORKS	129 d	19/09/11	10/03/12	5 d									BASE BUILDING WORKS
522	High Level Services Rough In / Services Risers	18 d	19/09/11	11/10/11	46 d								rvices Rough In / Services R	
523	Set Out / Erect Door Frames / Stud Wall Framing	6 d	26/09/11	1/10/11	46 d								Door Frames / Stud Wall Fra	
524 525	Amenities - Rough In & Test Wall Services Amenities - Wall Linings (Set & Sand) / Render	12 d 6 d	5/10/11 12/12/11	18/10/11 17/12/11	47 d 8 d	 						8888888	Rough In & Test Wall Service	
525	Amenities - Membrane, Screeds & Tiling	18 d	2/01/12	21/01/12	8 d	 							Amenities - Wall Linings (Se	
527	Amenities - PB Ceilings / Sand, Set & Paint Ceilings	8 d	23/01/12	2/02/12	8 d								Amenities - Membrar	ings / Sand, Set & Paint Ceilings
528	Amenities - Install Vanities / Vanity Tops / WC Partitions	5 d	3/02/12	8/02/12	8 d									Vanities / Vanity Tops / WC Partitions
529	Amenities - Hydraulic Fit Off / Fitments / Services Fit Off	12 d	9/02/12	23/02/12	8 d									draulic Fit Off / Fitments / Services Fit (
530	Tenancies - Services RI Walls / Test Wall Services	8 d	5/10/11	13/10/11	46 d							Tenancies -	ervices RI Walls / Test Wall	
531	Tenancies - Wall Linings (Set & Sand) / Render	8 d	6/12/11	14/12/11	8 d								enancies - Wall Linings (Se	
532	Tenancies - Initial Paint	8 d	15/12/11	6/01/12	8 d								Tenancies - Initial Paint	
533	Tenancies - Bulkheads / Install Ceiling Grids & Services Tiles	12 d	7/01/12	20/01/12	8 d								Tenancies - Bulkhead	s / Install Ceiling Grids & Services Tiles
534	Tenancies - Balustrade to Atrium / Atrium Edge Finishes etc	8 d	21/01/12	1/02/12	8 d								→ → → → → → → → → → → → → → → → → → →	ade to Atrium / Atrium Edge Finishes e
535	Fire Stairs - Handrails & Finishes	6 d	21/01/12	30/01/12	8 d								Fire Stairs - Handra	
536	Lift Lobbies - PB Ceilings & Bulkheads / Set, Sand & Paint	8 d	21/01/12	1/02/12	10 d									ellings & Bulkhe <mark>ads / Set, Sand & Paint</mark>
537	Lift Lobbies - Floor Tiling / Floor Finishes	4 d	2/02/12	6/02/12	10 d				ļļļļļļ					Tiling / Floor Finishes
538	Lift Lobbies - Lift Front Finishes	6 d	7/02/12	14/02/12	10 d	 							Lift Lobbies - Lif	
539 540	Hang Doors & Fix Hardware Final Paint / Make Good / Builder's Clean	4 d 10 d	31/01/12 4/02/12	3/02/12 16/02/12	8 d 8 d								Hang Doors & Fix	
540 541	Fit Off Services / Test & Commission Floor Services	10 d	4/02/12	8/03/12	8 d	 								e Good / Builder's Clean ces / Test & Commission Floor Service
542	Fitout Signage, Mirrors, Ceiling Tiles etc	18 d	17/02/12	1/03/12	8 d									e, Mirrors, Ceiling Tiles etc
543	Lay Carpet & Protect	6 d	24/02/12	1/03/12	8 d								Lay Carpet 8	
544	Defect Inspections & Rectification	8 d	2/03/12	10/03/12	8 d									ections & Rectification
545	Level C10 Complete / Available Tenant Fit Out	0 d	10/03/12	10/03/12	5 d								10/03/12	
546	INTEGRATED FIT OUT (LEVEL C1 - LEVEL C6)	155 d	26/09/11	23/04/12	0 d								······	ITEGRATED FIT OUT (LEVE
547	Level C1 - Available for Tenant Fit Out / Fit Out (12 Weeks)	72 d	26/09/11	7/01/12	23 d								Level C1 - Available for	Tenant Fit Out / Fit Out (12 Weeks)
548	Level C2 - Available for Tenant Fit Out / Fit Out (12 Weeks)	72 d	18/10/11	30/01/12	18 d									for Tenant Fit Out / Fit Out (12 Weeks
549	Level C3 - Available for Tenant Fit Out / Fit Out (12 Weeks)	72 d	8/11/11	20/02/12	13 d									able for Tenant Fit Out
550	Level C4 - Available for Tenant Fit Out / Fit Out (12 Weeks)	72 d	29/11/11	10/03/12	8 d								·····	Available for Tenant Fit
551	Level C5 - Available for Tenant Fit Out / Fit Out (12 Weeks)	72 d	3/01/12	30/03/12	4 d									5 - Available for Tenant F
52	Level C6 - Available for Tenant Fit Out / Fit Out (12 Weeks)	72 d	21/01/12	23/04/12	0 d	 								vel C6 - Available for Tena
553 554	Integrated Fit Out Complete ROOF PLANTROOMS	0 d 76 d	23/04/12	23/04/12 23/02/12	0 d								ROOF PLAN	ROMS
555	ROOF PLAN I ROOMS Roof Plantroom - Complete Builder's Work prior to Handover	12 d	7/11/11 7/11/11	23/02/12 19/11/11	19 d 22 d							Poot	Plantroom - Complete Builde	
556	Roof Plantroom - Install & Hook Up Main Services Plant	50 d	21/11/11	6/02/12	22 d								an a	nstall & Hook Up Main Services Plant
557	Roof Plantroom - Final Fit Off - Signage etc / Test & Commission Plant	20 d	31/01/12	23/02/12	22 d							╞┉┧┉╁┉┼┉┼┉┼┉┼┉┼┉╂┉╂┉╂┉╂┉╂┉╂		
558	Roof Plantroom Complete	0 d	23/02/12	23/02/12	19 d								23/02/12	
559	EXTERNAL WORKS	83 d	9/01/12	23/04/12	0 d								EXTERNAL WORKS	
60	Remove Street Hoardings	3 d	9/01/12	11/01/12	0 d									75
61	External Inground Services	25 d	9/01/12	8/02/12	0 d								External Inground	Services
62	Landscape Walls / Planters - Construct Footings & Walls	12 d	12/01/12	25/01/12	0 d								Landscape Walls / F	anters - Construct Footings & Walls
63	Landscape Walls / Planters - Memb. / Ag. Drain. / Backfill & Compact	6 d	28/01/12	3/02/12	0 d								Landscape Walls /	
64	Grade / Trim External Work Areas	4 d	4/02/12	8/02/12	0 d								Grade / Trim Exte	
65	Western Access Road - FRP Kerbs	4 d	28/01/12	1/02/12	6 d	 							Western Access R	
66	Western Access Road - Construct Through Road / External Paving	18 d	9/02/12	1/03/12	b 0									ss Road - Construct Thr
67	Western Access Road - Line Marking & Road Finishes	6 d	2/03/12	8/03/12	28 d								Western Ac	cess Road - Lin <mark>e</mark> Marking
PPORT Numeral N	KOLID SUPPORT Critical Task Non-Critical Task Non-Critical Task Non-Critical Task Critical Task Non-Critical Task Critical Task		Milestone Summary			Project Summ Progress	ary •		Complete Mile					
nt Date : 4	0 · 6					Page 8 of	9							S3990N - C01 Rev A (04_03_



MASTER PROGRAMME

ID	Task Name	Dur	Start	Finish	Float	2010 2011	2012
0	0					v Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Statistics (5) [5] [6] [6] [6] [7] [7] [7] [8] [8] [8] [9] [9] [9] [9] [9] [9] [9] [9] [9] [9	May Jun Jul Aug Sep Oct Nov
568	FRP Paths & Cross-overs / Make Good Surrounding Roads & Paths	12 d	2/03/12	16/03/12	0 d		hs & Cross-overs / Make G
569	External Finishes Residential Building Footprint	24 d	9/02/12	8/03/12	6 d	- External F	in <mark>is</mark> hes Residenti <mark>al Building Footprint</mark>
570	Landscaping & Fencing	25 d	17/03/12	19/04/12	0 d		andscaping & Fencing
571	External Lighting & Furniture / Defect Inspections & Rectification	6 d	17/04/12	23/04/12	0 d		External Lighting & Furniture
572	External Works Complete	0 d	23/04/12	23/04/12	0 d		23/04/12
573	HANDOVER	30 d	22/03/12	1/05/12	0 d		JVER
574	Final Testing Commissioning & Third Party Building Certification	30 d	22/03/12	1/05/12	0 d		Final Testing Commissioning
575	Work As Executed Documents, Warranties etc / Defect Sign Off	12 d	22/03/12	4/04/12	15 d		k As Executed Documents, W
576	Programmed Key Cards	3 d	27/04/12	30/04/12	1 d		– <mark>Pr</mark> ogrammed Ke <mark>y</mark> Cards
577	Sub-lease Registration (10 working days)	10 d	17/04/12	1/05/12	0 d		Sub-lease Registration (10 working days)
578	Remove All Site Accomm., Rubbish etc from Site & Demobilise	6 d	24/04/12	1/05/12	0 d		Remove All Site Accomm., R
579	Project Complete (Net)	0 d	1/05/12	1/05/12	0 d		<mark></mark>
580	Contractors Contingency (Scope Changes / Variations etc +5%)	27 d	2/05/12	2/06/12	0 d		Contractors Contingency
581	Project Complete (Target Date)	0 d	2/06/12	2/06/12	0 d		→- 2/06/12
582	Contractor's Delay Allowance (Inclement Weather + Industrial +10%)	56 d	4/06/12	11/08/12	0 d		Contractor's D
583	Date for Practical Completion	0 d	11/08/12	11/08/12	0 d		1/08/12
584	Main Tenant Relocates to Newacton Nishi (2 Weeks)	12 d	13/08/12	25/08/12	0 d		Main Tenant

SOLID SUPPORT	Critical Task		Milestone	•	Project Summary	•	Complete Milestone	∇
AD Phone: (02) 9743 4666 AD Phone: (07) 5630 6502 VIC Phone: (03) 9500 0992	Non-Critical Task	[Summary		Progress		Split Task	
Print Date : 4/03/10					Page 9 of 9			

Data Date: 4/03/10
Planner: DU Checked: DN
Revision: