

Robertson Barracks Electrical Reticulation System Upgrade Darwin, NT

Post-implementation Report – Public Component

PROJECT NAME	Robertson Barracks Electrical Reticulation System Upgrade
Proponent agency	Department of Defence
Committee report/s	3/2011
Date referred to the Committee	23 March 2011
Date of expediency (House of Representatives)	7 July 2011
COSTS	
Original cost estimate	\$43.4 million (excl GST)
Final cost of project	\$41.9 million (excl GST)
Reasons for cost changes	N/A
TIME	
Original estimate of commencement and completion	Commencement – late 2011 Completion – mid 2013
Actual date of commencement and completion of works	Commencement – December 2011 Completion – August 2013
Reason for time changes	N/A
SCOPE	
Did the project deliver the original scope? Y/N	Y
If no, was the scope increased or decreased?	N/A
Details of scope changes	N/A
Reasons for scope changes	N/A