SENATE STANDING COMMITTEE ON EDUCATION, EMPLOYMENT AND WORKPLACE RELATIONS

QUESTIONS ON NOTICE SUPPLEMENTARY ESTIMATES 2009-10

Outcome 3

DEEWR Question No. EW773_10

Senator MacDonald provided in writing.

Question

Education Projects - RMIT Project

- (i) What is the status of the Design Hub at RMIT project?
- (ii) Why is the project still at a planning stage?
- (iii)How much has the Commonwealth expended to date on this project?
- (iv) Is the project running to schedule and within budget?
- (v) Has the Department and Minister been provided with any advice as to the status and progress of this project?

Answer

- (i) The contract for the construction of the RMIT Design Hub was awarded in June 2009. Basement excavation is currently underway on the site.
- (ii) The project is no longer in the planning phase.
- (iii) \$2.5 million.
- (iv) The project has been delayed by about three weeks. This is because excavation on site progressed more slowly than expected due to the presence of existing in-ground concrete foundations. The tender process indicated that construction cost is higher than anticipated, however under EIF funding agreements all cost overruns are to be covered by the funding recipient.
- (v) The Department has been provided with progress reports regarding the status and progress of this project.